

AGRA-LUCKNOW EXPRESSWAY

STATUS OF WORKS IN PROGRESS / NOT STARTED

Progress review Meeting of Agra - Lucknow Expressway was held on 06/07/2017 under Chairmanship of CEO, in which All Contractor of Different Packages (i.e from Package - I to Package V) has given target dates of Completion of all remaining works of Packages. Dates of Completion Was Singed by the Contractor **(Photo Copy attached)** were as follows -----

PACKAGE-1

S.No.	ITEMS	SCOPE	Work done Till 14./07/2017	Work done Till 31/07/2017	Incremental Progress from 14.07.2017 to 31.07.2017	BALANCE WORK LEFT On 01/08/2017
1	Row Fencing (3-Lane)	114.19 km	96.24 Km	99.293 Km	3.053 km	15.02 km
2	Strom water drain (3-lane)	111.99 km	6.66 Km	11.85 Km	5.19 Km	100.14 km
3	Electric poles (no of location/total no of poles)	758 nos	553 Nos	683 Nos	130 nos	75 nos
4	Turfing/stone boulder pitching (3-lane)	111.99 km	111.54 Km	111.66 Km	0.12 km	0.33 km
5	Road Studs (3-lane)	4673 Nos	3613 Nos	3613 Nos	NIL	1060 nos

S.No.	ITEMS	SCOPE	Work done Till 14./07/2017	Work done Till 31/07/2017	Incremental Progress from 14.07.2017 to 31.07.2017	BALANCE WORK LEFT On 01/08/2017
6	Ramp Plaza (8 nos)	8 Nos	Not Started	Str.Drawing Submitted	NIL	8 nos
	Solar Power Farms (no of location)	5 nos	Not Started	Work Not Started	NIL	5 nos
8	Land scaping (no of location)	3 nos	Not started	Not started	NIL	3 nos
9	Toll Plaza	1 nos	Structure work Completed	0.98 nos	Finishing Work in Progress	0.02 Nos
10	Avenue Plantation	111.993 km /93670 Nos	36000 Nos	40195 nos	4195 nos	53475
11	Blinker light	11 nos	Work Not started	10 nos	10 Nos	01 no
12	Road singage	645 nos	574 Nos	585 Nos	11 Nos	60 nos
13	Over Head Sinages	74 Nos	Work Not started	3 Nos	3 Nos	71 nos
14	Rain Water harvesting	220 Nos	86 nos	86 nos	NIL	134 nos

AGRA-LUCKNOW EXPRESSWAY

STATUS OF WORKS IN PROGRESS / NOT STARTED

SERVICE ROAD

PACKAGE-1

S.No.	Items	Scope	Work done Till 14./07/2017	Work done Till 31/07/2017	Incremental Progress from 14.07.2017 to 31.07.2017	BALANCE WORK LEFT on 01/08/2017
1	Embankment	53.42 km	50.12 Km	50.12 Km	NIL	3.3 km
2	Sub Grade Top	53.42 Km	50.12 km	50.12 km	NIL	3.3 km
3	Granular Sub Base	53.42 Km	50.12 km	50.12 km	NIL	3.3 km
4	Wet Mix Macadam	53.42 Km	50.12 km	50.12 km	NIL	3.3 km
5	Bituminous Concrete	53.42 km	49.82 km	50.12 km	NIL	3.3 km
6	Turfing on Side Slopes	53.42 km	14 km	20.50 km	6.50 Km	32.92 km
7	Dense Bituminous Macadm	53.42 km	49.82 km	50.12 km	0.30 Km	3.3 km
8	Road marking	9.06 km	Work not Started	Work not Started	NIL	9.06 km
9	Road Signage and Road Furniture	53.42 Km	Work not Started	Work not Started	NIL	53.42 km

AGRA-LUCKNOW EXPRESSWAY

STATUS OF WORKS IN PROGRESS / NOT STARTED

PACKAGE-II

S.No.	ITEMS	SCOPE	Work done Till 14./07/2017	Work done Till 31/07/2017	Incremental Progress from14.07.2017 to 31.07.2017	BALANCE WORK LEFT on 01/08/2017
1	W-Beam Crash Barrier	124 km	122.67 Km	122.67 Km	NIL	1.33 km
2	Chutes, (3-lane)	104 km	101.51 km	102.31 km	0.8 km	1.69 Km
3	Road Marking (3-lane)	124 km	123.77 Km	123.77 Km	NIL	0.2.3 km
4	Road signage (3-lane)	2481 km	82.67 Km	1704 Km		777 No
5	Turfing (3-lane)	95.28 km Km	93.22 Km	93.22 Km	NIL	2.06 km
6	Boundary Stones	62 kms	16.74 Km	27.45 Km	10.71 km	34.55 km
7	Road Studs	16 km	2.15 Km	2.60 Km	0.45 km	13.40 km
8	Delineators	124 km	94.77 Km	104.16	9.39 km	19.84 km
9	Water cooler at way side amenities (No of Location)	2 Nos	Work Not Started	Work Not Started	NIL	2 nos
10	Storm Water Drain (3- lane)	124 km	0.91Km	4.27 Km	3.36 km	119.73 km
11	Rain water harvesting	248 Nos	Work Not Started	Work Not Started	NIL	248 nos
12	Land Scalping	2 Nos	Work Not Started	Work Not Started	NIL	2 nos
13	Blinker Lights	14 Nos	Work Not Started	Work Not Started	NIL	14 nos
14	Interchange	4 Nos	Work Not Started	Work Not Started	NIL	4 nos
15	Ramp Plaza	28 Nos	Work Not Started	Work Not Started	NIL	28 nos
16	Way Side Amenities	2 Nos	Work Not Started	Work Not Started	NIL	2 nos
17	Solar Power Farms	6 Nos	Work Not Started	Work Not Started	NIL	6 nos

S.No.	ITEMS	SCOPE	Work done Till 14./07/2017	Work done Till 31/07/2017	Incremental Progress from 14.07.2017 to 31.07.2017	BALANCE WORK LEFT on 01/08/2017
18	Electric Poles	1732 nos	1010 nos	1020 nos	10 nos	712 nos
19	Row Fencing	120 km	79.26 km	88.39 km	9.13 km	31.61 km
20	Avenue Plantation	120 km	60.37 km	64.25 km	3.88 km	55.75 km
21	High Mast Light	6 nos	Work Not Started	Work Not Started	NIL	6 nos

Package II SERVICES ROAD

S.No.	ITEMS	SCOPE	Work done Till 14/07/2017	Work done Till 31/07/2017	Incremental Progress from 14.07.2017 to 31.07.2017	BALANCE WORK LEFT On 01/08/2017
1	Embankment	60.524 Km	57.90 Km	58.22 Km	0.32 km	2.304 km
2	Sub Grade Top	60.60	55.90 Km	58.00 Km	2.10 km	2.6 km
3	Granular Sub Base	60.60	55.58 Km	57.48 Km	1.90 km	3.12 km
4	Wet Mix Macadam	60.60	51.19 km	54.48 km	3.29 km	6.12 km
5	Dense Bituminous	60.60	47.49 km	50.85 km	3.36 km	9.75 km
6	Bituminous Concrete	60.60	46.01 km	48.19 km	2.18 km	12.41 km
7	Minor Bridges	22 nos	17 nos	20 nos	3 nos	2 nos
8	Turfing on Side Slopes	60.60 km	16.02 km	20.10 km	4.08 km	40.50 km
9	Road Marking	33 Km	Work Not Started	Work Not Started	NIL	33 km
10	Road Signage	60.60 km	Work Not Started	Work Not Started	NIL	60.6
11	Culverts	152 nos	151 nos	151 nos	NIL	01 Nos

AGRA-LUCKNOW EXPRESSWAY

STATUS OF WORKS IN PROGRESS / NOT STARTED PACKAGE III

Sr.No.	ITEMS	SCOPE	Work done Till 14./07/2017	Work done Till 31./07/2017	Incremental Progress from 14.07.2017 to 31.07.2017	BALANCE WORK LEFT on 01/08/2017
1	Electric Poles No of locatoin /No of Poles	202 Nos	186 nos	186 nos	NIL	16 Nos
2	Delineators (3-lane)	114 Kms	75 km	114 km	39 km	NIL
3	Ramp Plaza	4 Nos Localion	Work Not Started	Work Not Started	NIL	4 nos
4	Rain water Harvesting (3-lane)	228 nos	Work Not Started	Work Not Started	NIL	228 nos
5	Solar Power Farms	1 No	Work Not Started	Work Not Started	NIL	1 no
6	Road studs	4.18 Km	Work Not Started	Work Not Started	NIL	4.18 km
7	Blinker Light	6 Nos	Work Not Started	Work Not Started	NIL	6 nos
8	Avenue Plantatoin	114 Km	56.75 km	56.75 km	NIL	57.25 km
9	Row fencing	114 Km	112.90 km	112.90 km	NIL	1.1 km
10	Storm Water Drain	114 Km	27 km	39.50 km	12.50 km	87 km
11	Road Signage	114 Km	99.50 km	107.00 km	7.5 km	7 Km

AGRA-LUCKNOW EXPRESSWAY

STATUS OF WORKS IN PROGRESS / NOT STARTED PACKAGE III

SERVICES ROAD

S.No.	ITEMS	SCOPE	Work done Till 14/07/2017	Work done Till 31.07.2017	Incremental Progress from 14.07.2017 to 31.07.2017	BALANCE WORK LEFT On 01/08/2017
1	Road Signage	57.14 Km	Work Not Started	Work Not Started	NIL	57.14 km
2	Road Marking	8.40 Km	6.50 km	8.40 km	1.9 km	NIL

AGRA-LUCKNOW EXPRESSWAY

STATUS OF WORKS IN PROGRESS / NOT STARTED

PACKAGE IV

S.No.	ITEMS	SCOPE	Work done Till 14./07/2017	Work done Till 31./07/2017	Incremental Progress from 14.07.2017 to 31.07.2017	BALANCE WORK LEFT On 01/08/2017
1	ROW Fencing (3-lane)	124 km	118 Km done	118 Km done	NIL	6 km
2	Strom Water drain 124 km (3-lane)	124 km	2.75 Km Done	5.80 Km Done	3.05 km	118.20 km
3	Road Signage	128 Km	87 Km Done	87 Km Done	NIL	41 km
4	Electric poles	1245 nos	724 Nos	909 Nos	185 nos	336 No
5	Turfing (3-lane)	94 km	92 Km	94 Km	2 km	NIL
6	Avenue plantation(3- lane)	65 km	54 km Completed	61 km Completed	7 km	4 Km
7	Boundary Stone	59.14 km	13.90 Km Done	47.90 Km Done	34 km	11.24 km
8	Blinker Lights	24 Nos	Work Not started	Work Not started	NIL	24 nos

S.No.	ITEMS	SCOPE	Work done Till 14./07/2017	Work done Till 31./07/2017	Incremental Progress from 14.07.2017 to 31.07.2017	BALANCE WORK LEFT On 01/08/2017
9	Ramp Plaza	16 Nos	work Not Started	work Not Started	NIL	16 nos
10	Rain water Harvesting	248 nos	Work Not Started	Work Not Started	NIL	248 nos
11	Solar Power Farms	9 nos	Work Not started	Work Not started	NIL	9 nos
12	Land scaping	3 nos	Work Not Started	Work Not Started	NIL	3 nos

AGRA-LUCKNOW EXPRESSWAY

STATUS OF WORKS IN PROGRESS / NOT STARTED

PACKAGE IV

<u>SERVICES ROAD</u>						
Sr.No.	ITEMS	59.14 km	Work done Till 14./07/201	Work done Till 31./07/201	Incremental Progress from 14.07.2017 to 31.07.2017	BALANCE WORK LEFT On 01/08/2017
1	Embankment	59.14 km	58.45 km	58.45 km	NIL	0.69 km
2	Sub Grade Top	59.14 km	58.45 km	58.45 km	NIL	0.69 km
3	Wet Mix Macadam	59.14 km	58.45 km	58.45 km	NIL	0.69 km
4	Dense Bituminous Macadm	59.14 km	58.10 km	58.10 km	NIL	1.04 km
5	Bitaminous concrete.	59.14 km	58.10 km	58.10 km	NIL	1.04 km
6	Turfing on Side Slopes	59.14 km	26.88 km	27.88 km	1.00 km	31.26 km
7	Road signage	59.14	Work not Started	Work not Started	NIL	59.14 km

AGRA-LUCKNOW EXPRESSWAY
STATUS OF WORK IN PROGRESS/NOT STARTED

PACKAGE V

Sl. No.	ITEMS	UNITS	SCOPE	WORK DONE TILL 14.07.2017	WORK DONE TILL 31.07.2017	Incremental Progress from 14.07.2017 to 31.07.2017	BALANCE WORK LEFT On 01/08/2017
1	Bituminous Concrete	3-Lane km	126.00	125.40	125.40	0.40	0.20 km
2	Bridge/ ROB	Nos.	5	5	5	NIL	NIL
3	Expansion Joints	Nos.	34	26	26 Nos	NIL	8 nos
4	Interchange	Nos.	2	1	1 no	NIL	1 nos
5	Ramp Plaza	Nos.	3	0	0	NIL	3 nos
6	Toll Plaza	Nos.	1.0	0.5	0.5	NIL	0.5
7	ROW Fencing	3-Lane km	120.22	101.5	105.20	3.7 km	15.02 km
8	Median Fencing	6-Lane km	55.9	53.9	54.1 0	0.2 km	1.8 km
9	W-Beam Crash Barrier	3-Lane km	118.4	114.5	114.50 km	NIL	3.90 km
10	Chutes	3-Lane km	105.63	104.34	105.63	1.29 Km	NIL
11	Median drain	6-Lane km	7.39	7.39	7.39	NIL	NIL
12	Storm Water Drain	3-Lane km	78.28	0.00	0.00	NIL	78.28

13	Rain Water Harvesting	Nos.	252.00	0.00	0.00	NIL	252 Nos
14	Road Marking	3-Lane km	124.40	113.50	113.50	NIL	10.9 km
15	Road Signage	3-Lane km	116.50	60.67	70.37 km	9.70 km	46.13 km
16	Solar power Farms	No. of Locations	7.00	0.00	0.00	NIL	7.00
17	Electric Poles	Nos of Poles	405	0	0	NIL	405 Nos
18	High Mast Light	Nos of High mast	8	0	0	NIL	8 Nos
19	Turfing	3-Lane km	102.61	92.50	99.50	7 km	3.11 km
20	Stone Boulder Pitching	3-Lane km	14.56	1.50	1.7 km	0.2 km	12.86 km
21	Median Plantation	6-Lane km	55.90	40.50	55.90	15.40	0.00
22	Avenue Plantation	3-Lane km	114.00	58.45	74.43	15.98	39.57
23	Landscaping	No. of Locations	1.00	0.00	0.00	NIL	1 No
24	Boundary Stones	3-Lane km	76.40	0.00	0.00	NIL	76.40 km
25	Road Studs	m	23645	12500	15000	2500	8645 m
26	Delineators	3-Lane km	111.80	104.48	111.80	7.32 km	NIL
27	Blinker Lights	Nos.	15.00	0.00	0.00	NIL	15.00

AGRA-LUCKNOW EXPRESSWAY

PACKAGE : V

SERVICES ROAD

S.NO	ITEMS	Unit	Scope	work done Till 14.7.2017	work done Till 31.7.2017	Incremental Progress from 14.07.2017 to 31.07.2017	BALANCE WORK LEFT On 01/08/2017
1	Embankment	km	76.40	66.70	66.70	NIL	9.70 km
2	Sub Grade Top	km	76.40	63.30	64.20	0.9 km	12.2 km
3	Granular Sub Base	km	76.40	59.50	60.60	1.1 km	15.80 km
4	Wet Mix Macadam	km	76.40	54.20	54.90	0.70 km	21.50 km
5	Dense Bituminous Macadam	km	76.40	49.10	50.80	1.70 km	25.60 km
6	Bituminous Concrete	km	76.40	45.90	48.30	3.0 km	28.10 km
7	Culverts	Nos.	121	112	112.00	NIL	9 nos
8	Minor Bridges	Nos	9	8	8.5	0.5	0.5
9	Turfing on Side Slopes	km	76.40	15.50	18.60	3.1 km	57.80 km
10	Road Marking	km	28.30	0.00	0.00	NIL	28.30
11	Road Signage	km	76.40	22.34	28.96	6.62 km	47.44 km
12	Guide Bund at 261	km	1.00	0.00	0.00	NIL	1.00