

PROGRESS REPORT OF AGRA - LUCKNOW EXPRESSWAY PACKAGE - I

PACKAGE- I

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 24-10-2017	Work Done from 19-3-17 to 24-10-17	Balance
1	Bituminous Concrete	6-Lane km	112.27	112.27	-	-	Completed on 19/03/2017
2	Bridge/ ROB	Nos.	1	1	-	-	Completed
3	Expansion Joints	Nos.	34	34	-	-	Completed
4	Interchange	Nos.	1	1	-	-	Completed
5	Ramp Plaza	Nos.	8	Not Started	All in Progress -	All in Progress -	Completion on 31/10/2017 All in progress.
6	Toll Plaza	Nos.	1	Not Started	Completed		Trial Tolling STARTED.
7	ROW Fencing	3-Lane km	114.19	68.93	111.19	42.26	3 km
8	Median Fencing	6-Lane km	54.17	51.37			Completed
9	W-Beam Crash Barrier	3-Lane km	110.76	106.55			Completed
10	Chutes	3-Lane km	108.33	106.15			Completed
11	Median Drain	6-Lane km	16.30	16.30	Completed		-
12	Storm Water Drain	3-Lane km	111.99	Not Started	58.49	58.49	53.50 km
13	Rain Water Harvesting	Nos.	220	48	86	86	134 nos.
14	Road Marking	3-Lane km	112.27	108.79	—		Completed
15	Road Signage	Nos.	656	40	656	616	Completed
16	Over Head Sinages	Nos.	74	Not Started	31	31	43 nos.
17	Solar Power Farms	No. of Locations	5	Not Started	—	—	5 location bal
18	Electric Poles	No. of Poles	758	493	728	235	30 nos. bal
19	High Mast Light	Nos.	20	-	-	-	20 nos. bal
20	Turfing/Stone Boulder Pitching	3-Lane km	111.99	108.33		3.66	Completed
21	Median Plantation	6-Lane km	56.00	51.82		Completed	Completed
22	Avenue Plantation	3-Lane km	111.99	10.87		57.06	45.82 km
23	Landscaping	No. of Locations	3	-	—	—	3 nos.
24	Boundary Stones	3-Lane km	555.00	369.00	—	Comopleted	Completed
25	Road Studs	Nos.	4,673	3,273	4543	1270	130 nos .
26	Delineators	Nos.	2,230	1,348	—	Completed	Completed
27	Blinker Lights	Nos.	10	-	10	10	Completed

Progress of Balance Works in Service Road

PACKAGE -I

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 24-10-2017	Work Done from 19-3-17 to 24.10.2017	Balance
1	Embankment	km	53.42	50.12	53.12	0.3	0.3
2	Sub Grade Top	km	53.42	50.12	53.12	0.3	0.3
3	Granular Sub Base	km	53.42	50.12	53.12	0.3	0.3
4	Wet Mix Macadam	km	53.42	49.12	53.12	0.3	0.3
5	Dense Bituminous Macadam	km	53.42	49.12	53.12	0.3	1.12 km
6	Bituminous Concrete	km	53.42	49.82	53.12	0.3	1.12 km
7	Culverts	Nos.	110	103	110_	NIL	Completed
8	Minor Bridges	Nos.	3	3	Completed	Completed	Completed
9	Turfing on Side Slopes/Boulder Pitching	km	53.42	NIL	53.42 km	Completed	_
10	Road Marking	km	9.06	-	7.56	7.56	1.5 km
11	Road Signage/ Furniture	km	53.42	-	48.60	48.60	4.82 km

AGRA TO LUCKNOW ACCESS EXPRESSWAY
Program & Progress of Balance Works in Main Carriageway

Package No.: 2

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 24-10-2017	work done from 19-3-17 to 24-10-17	Balance Work as on 25.10.2017
1	Interchange	Nos.	4.00	-	-	-	4
2	Ramp Plaza	Location	28.00	-	-	-	28.00
3	Way Side Amenities	Nos.	2.00	-	-	-	2.00
4	ROW Fencing	3-Lane km	120.00	22.2	111.16	111.16	8.84
5	Chutes	3-Lane km	104.00	99.77	102.89	3.12	1.11
6	Storm Water Drain	3-Lane km	124.00	-	13.87	13.87	110.13
7	Rain Water Harvesting	Nos.	248	-	-	-	-
8	Road Signage	3-Lane km	2481.00	25.12	1910	1884.88	571
9	Solar power Farms	No. of Locations	6.00	-	-	-	6.00
10	Electric Poles	Total No. of Poles	1732.00	-	1291	1291	441.0
11	Stone Boulder Pitching	3-Lane km	18.90	8.37	12.99	4.62	5.91
12	Avenue Plantation	3-Lane km	120.00	-	64.25	64.25	55.75

AGRA TO LUCKNOW ACCESS EXPRESSWAY
Program & Progress of Balance Works in Main Carriageway

Package No.: 2

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 24-10-2017	work done from 19-3-17 to 24-10-17	Balance Work as on 25.10.2017
13	Landscaping	No. of Locations	2.00	-	-	-	2.00
14	Boundary Stones	3-Lane km	62.00	-	27.45	27.45	34.55
15	Road Studs	Km	14.00	-	2.6	2.6	11.40 km
16	Blinker Lights	Nos.	14.00	-	-	-	14

AGRA TO LUCKNOW EXPRESSWAY
Program & Progress of Balance Works in Service Road

Package No.: 2

SR. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 24-10-2017	work done from 19-3-17 to 24-10-17	Balance Work as on 25.10.2017
1	Embankment	km	60.524	33	59.13	26.13	1.394
2	Sub Grade Top	km	60.524	22	58.82	36.82	1.704
3	Granular Sub Base	km	60.524	17	58.47	41.47	2.054
4	Wet Mix Macadam	km	60.524	9	56.64	47.64	3.884
5	Dense Bituminous Macadam	km	60.524	1	55.00	54.00	5.524
6	Bituminous Concrete	km	60.524	0	53.85	53.85	6.67
7	Minor Bridges	Nos.	22	12	20	8	2
8	Turfig on Side Slopes	km	60.524	0	39.03	39.03	21.494
9	Road Marking	km	33.00	0	—	—	33
10	Road Signage	km	60.524	0	-	-	60.524
11	Road Furniture	km	60.286		—	—	57.05

AGRA TO LUCKNOW EXPRESSWAY
Program & Progress of Balance Works in Service Road

Package No.: 2

SR. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 24-10-2017	work done from 19-3-17 to 24-10-17	Balance Work as on 25.10.2017
--------------------	-------------	-------------	--------------	---	---	---	--

PROGRESS REPORT OF AGRA - LUCKNOW EXPRESSWAY PACKAGE- III

PAKCKAGE-III

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 24-10-2017	work done from 19-3-17 to24-10-17	Balance Work as on 25-10-17
1	Bituminous Concrete	3-Lane km	114.00	114.00	Completed	-	-
2	a) Major Bridges	Nos	2.00	2.00	Completed	-	-
	b) Minor Bridges	Nos	14.00	14.00	Completed	-	-
	c) VUP	Nos	14.00	14.00	Completed	-	-
	d) PUP	Nos	29.00	29.00	Completed	-	-
3	Expansion Joints	Nos.	28.00	28.00	Completed	-	-
4	Ramp Plaza	Nos.	4.00	Not Started	4.00	4.00	NIL
5	ROW Fencing	3-Lane km	114.00	104.56	114.00	9.44	NIL
6	Median Fencing	6-Lane km	57.00	57.00	Completed		-
7	W-Beam Crash Barrier	3-Lane km	114.00	114.00	Completed		-
8	K. C. Drain	3-Lane km	101.53	101.53	Completed		-
9	Chutes	3-Lane km	114.00	114.00	Completed		-

PROGRESS REPORT OF AGRA - LUCKNOW EXPRESSWAY PACKAGE- III

PAKCKAGE-III

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 24-10-2017	work done from 19-3-17 to24-10-17	Balance Work as on 25-10-17
10	Median drain	6-Lane km	12.78	12.78	Completed		-
11	Storm Water Drain	3-Lane km	114.00	0.00	114.00	114.00	NIL
12	Rain Water Harvesting	Nos.	228.00	0.00	195.00	195.00	33.00
13	Road Marking	3-Lane km	114.00	114.00	Completed		
14	Road Signage	Nos	1703.00	47.88	1703 nos	1655.12	NIL
15	Solar power Farms	No. of Locations	1.00	0.00	Foundation Work in Progress	Foundation Work in Progress	1.00
16	Electric Poles	No. of Locations/ Total No. of	202.00	0.00	202.00	202.00	NIL
17	Turfing	3-Lane km	114.00	114.00	Completed		-
18	Stone Boulder Pitching	3-Lane km	114.00	114.00	Completed		-
19	Median Plantation	6-Lane km	57.00	57.00	Completed		-
20	Avenue Plantation	3-Lane km	114.00	43.50	102 km	58.50 km	12 km

PROGRESS REPORT OF AGRA - LUCKNOW EXPRESSWAY PACKAGE- III**PAKCKAGE-III**

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 24-10-2017	work done from 19-3-17 to24-10-17	Balance Work as on 25-10-17
21	Boundary Stones	3-Lane km	114.00	4.00	114.00	110	NIL
22	Road Studs	Km	4.18	0.00	4.18 km	4.18 km	–
23	Delineators	3-Lane km	114.00	14.26	114 km	99.74 km	–
24	Blinker Lights	Nos.	6.00	0.00	6.00	6.00	–

**PROGRESS REPORT OF AGRA - LUCKNOW EXPRESSWAY PACKAGE- III
SERVICE ROAD**

PAKCKAGE-III

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 24-10-2017	work done from 19-3-17 to 24-10-17	Balance Work as on 25-10-17	Remarks
1	Embankment	km	57.14	56.80	57.14	0.34	NIL	Completed
2	Sub Grade Top	km	57.14	56.80	57.14	0.34	NIL	Completed
3	Granular Sub Base	km	57.14	56.77	57.14	0.37	NIL	Completed
4	Wet Mix Macadam	km	57.14	56.76	57.14	0.38	NIL	Completed
5	Dense Bituminous Macadam	km	57.14	56.52	57.14	0.62	NIL	Completed
6	Bituminous Concrete	km	57.14	56.13	5.00	1.01	NIL	Completed
7	Culverts	Nos.	112.00	112.00	112	Completed-	NIL	Completed
8	Minor Bridges	Nos.	14.00	14.00	Completed	Completed	NIL	Completed
9	Turfing on Side Slopes	km	57.14	57.14	Completed	Completed	NIL	Completed
10	Road Marking	km	8.40	0.00	8.40	8.4	NIL	Completed
11	Road Signage	km	57.14	0.00	57.14	1.14	NIL	Completed

AGRA to LUCKNOW EXPRESSWAY

Package No.: IV

Progress of Balance Works in Main Carriageway

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 24-10-2017	work done from 19-3-17 to 24-10-17	Balance Work as on 25-10-17	Remark
1	Bituminous Concrete	6-Lane km	64.00	64.00	Completed	Completed		
2	Bridge/ ROB	Nos.		-				
a	Major Bridges	Nos.	4.00	4.00	Completed	Completed		
b	ROB	Nos.	2.00	2.00	Completed	Completed		
3	Expansion Joints	Nos.	102.00	102.00	Completed	Completed		
4	Interchange	Nos.	3.00	3.00	Completed	Completed		
5	Ramp Plaza	Nos.	16.00	-	Work in Progress on all Ramp Plaza	Work in Progress on all Ramp Plaza	16.00	Date of Completion by 31/10/2017
7	Way Side Amenities	Nos.	2.00	-	-	-	2	Civil Wrok Completed Finishing work in progress .Date of Complition on 31/10/2017.Progress is slow
8	Water Cooler at Way Side Amenities	No. of Locations	2.00	-	2.00	2.00	NIL	COMPLETED
9	Wash Room in Way Side Amenities	No. of Locations	2.00	-	2.00	2.00	NIL	COMPLETED
10	Direction Sign Boards for Way Side Amenities	Nos.	8.00	-	8.00	8.00	NIL	COMPLETED
11	ROW Fencing	3-Lane km	125.00	107.00	124.00	17	0 1	Date of Completion by 30/11/2017
12	Median Fencing	6-Lane km	64.00	64.00		Completed	Completed	Completed

AGRA to LUCKNOW EXPRESSWAY

Package No.: IV

Progress of Balance Works in Main Carriageway

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 24-10-2017	work done from 19-3-17 to 24-10-17	Balance Work as on 25-10-17	Remark
13	W-Beam Crash Barrier	3-Lane km	128.00	118.00	-	-		Completed
14	Chutes	3-Lane km	124.00	114.00	124	10 km	NIL	Completed
15	Median Drain	6-Lane km	18.31	18.31	COMPLETED			Completed
16	Storm Water Drain	3-Lane km	124.00	-	54.54	54.54	69.46	Date of Completion by 30/11/2017
17	Rain Water Harvesting	Nos.	248.00	-	43	43	205	Date of Completion by 30/11/2017
18	Road Marking	3-Lane km	128.00	128.00	Completed	Completed	Completed	COMPLETED
19	Road Signage	Nos.	2,625.00	615.00				Date of Completion by 31/10/2017
20	Solar Power Farms	No. of Locations	9.00	-	-	-	9.00	Date of Completion by 31/12/2017
21	Electric Poles	No. of Poles	1,245.00	-	1245	1,245	NIL	Completed
22	High Mast Light	Nos.	4.00	-	-	-	4.00	Date of Completion by 30/11/2017
23	Turfing/Stone Boulder Pitching	3-Lane km	124.00	92.00	94	2.0	30	Stone boulder Pitching (30) COMPLETED (ALL)
24	Median Plantation	6-Lane km	124.00	124.00	Completed	Completed	Completed	Completed
25	Avenue Plantation	3-Lane km	65.00	15.00	65	50	Completed	Date of Completion by 30-09-2017. Slippage.
26	Landscaping	No. of Locations	3.00	-	-	-	3.00	Date of Completion by 30/11/2017

AGRA to LUCKNOW EXPRESSWAY

Package No.: IV

Progress of Balance Works in Main Carriageway

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 24-10-2017	work done from 19-3-17 to 24-10-17	Balance Work as on 25-10-17	Remark
27	Boundary Stones	3-Lane km	59.14	-	59.14	59.14	NIL	COMPLETED
28	Road Studs	km	22,132.00	-	22,132.00	22,132.00	NIL	COMPLETED
29	Delineators	3-Lane km	124.00	56.28	124.00	67.72	NIL	COMPLETED
30	Blinker Lights	Nos.	24.00	-	24	24	NIL	Completed

Progress of Balance Works in Service Road

PAKAGE -IV

Sl. No.	Item	Unit	Scope	Executed till 19-03-2017	Executed till 24-10-2017	work done from 19-3-17 to 24-10-17	Balance Work as on 25-10-17	Remark	
1	Embankment	km	59.14	56.00	58.45	2.45	0.69		
2	Sub Grade Top	km	59.14	56.00	58.45	2.45	0.69	Land Problem	
3	Granular Sub Base	km	59.14	53.88	58.45	4.57	0.69	Land Problem	
4	Wet Mix Macadam	km	59.14	53.00	58.45	5.45	0.69	Land Problem	
5	Dense Bituminous Macadam	km	59.14	52.00	58.10	6.10	1.04	Land Problem	
6	Bituminous Concrete	km	59.14	52.00	58.10	6.10	1.04	Land Problem	
7	Culverts	Nos.	128	128	Completed			Completed	
8	Minor Bridges	Nos.	8	8	Completed			Completed	
9	Turfing on Side Slopes/Boulder Pitching	km	59.14	-	59.14	59.14	Completed	completed	
10	Road Marking	km	18.00	-	Completed	Completed	Completed	COMPLETED	
11	Road Signage/ Furniture	km	59.14	-	-	-	59.14 km	completed	

PROGRESS REPORT OF AGRA TO LUCKNOW EXPRESSWAY

Package No.: V

Sl. No.	Item	Unit	Scope	Completed 19-03-17	Executed till 24-10-2017	work done from 19-3-17 to 24-10-2017	Balance as on 25-10-17
1	Expansion Joints	Nos.	34	26	30	4	4
2	Interchange	Nos.	4	-	1	1	3
3	Ramp Plaza (Ramp)	Nos.	3	-	-	-	3
4	Ramp Plaza (Building and other)	Nos.	3	-	-	-	3
5	Toll Plaza	Nos.	1	-	-	-	1 No
6	Toll Plaza (TMS)	Nos.	1	-	-	-	1 No
7	ROW Fencing	3-Lane km	120.22	-	110.20	110.20	10.02
8	Median Fencing	6-Lane km	55.90	43.00	-	-	Completed
9	W-Beam Crash Barrier	3-Lane km	118.40	98.00	117.50	19.50	0.9
10	Chutes	3-Lane km	105.63	58.62	105.63	47.01	Completed
11	Storm Water Drain	3-Lane km	78.28	-	1.60	1.60	76.68
12	Rain Water Harvesting	Nos.	252	-	-	-	252
13	Road Marking	3-Lane km	124.40	52.50	119.70	67.20	4.70 km
14	Road Signage	Nos	1,870	921	1690	769	180
15	Solar power Farms	No. of Locations	7	-	-	-	7
16	Electric Poles	Nos of Poles	405	-	82	82	323
17	High Mast Light	Nos of High mast	8	-	-	-	8

PROGRESS REPORT OF AGRA TO LUCKNOW EXPRESSWAY

Package No.: V

Sl. No.	Item	Unit	Scope	Completed 19-03-17	Executed till 24-10-2017	work done from 19-3-17 to 24-10-2017	Balance as on 25-10-17
18	Stone Boulder Pitching	3-Lane km	14.56	-	3.48	3.48	11.08
19	Avenue Plantation	3-Lane km	114.00	-	91.90	91.90	22.10
20	Landscaping	No. of Locations	1	-	-	-	1.00
21	Boundary Stones	3-Lane km	76.40	-	21	21	55.40
22	Road Studs	Nos	4,729	-	4300	4300	429
23	Blinker Lights	Nos.	15	-	-	-	15

SERVICE ROAD OF AGRA TO LUCKNOW EXPRESSWAY

Package No.: V

Sl. No.	Item	Unit	Scope	Completed 19-03-17	Executed till 24-10-2017	work done from 19-3-17 to 24-10-2017	Balance as on 25-10-17
Service Road :-							
1	Embankment Top	km	66.20	46.70	63.60	16.90	2.60
2	Sub Grade Top	km	66.20	45.00	62.20	17.20	4.0
3	Granular Sub Base	km	66.20	36.70	62.00	4.2	4.2
4	Wet Mix Macadam	km	66.20	23.70	58.50	7.7	7.7
5	Dense Bituminous Macadam	km	66.20	13.20	53.80	40.60	12.4
6	Bituminous Concrete	km	66.20	2.00	50.70	48.70	15.5
Diversion Road at Air strip:-							
7	Embankment Top	Km	10.20	-	8.35	8.35	1.85
8	Subgrade Top	Km	10.20	-	8.00	8.00	2.20
9	GSB	Km	10.20	-	7.80	7.80	2.40
10	WMM	Km	10.20	-	6.87	6.87	3.33
11	DBM	Km	10.20	-	6.50	6.50	3.70
12	BC	Km	10.20	-	-	-	—
13	Culverts	Nos.	121	105	117	12	5
14	Turfing on Side Slopes	km	76.40	-	43.70	45.70	30.7
15	Road Marking	km	28.30	-	-	-	28.30
16	Road Signage	km	76.40	-	53.51	53.51	22.89
17	Guide Bund at 261	km	1	-	-	-	1 km