

AGRA-LUCKNOW EXPRESSWAY

Total length of Agra - Lucknow Expressway is 302 Kms. This length is divided into five construction packages (i.e.):--

- I. Package- I (M/S PNC Infratech Ltd)(CH (-)2.634 +0.000 to 53.500 Km)
Total length- 56.134 Km.
- II. Package-II (M/S Afcons Infratech Ltd)(CH 53+500 to 115+500)
Total Length - 62 Km.
- III. Package-III (M/S NCC LTD) (CH 115+500 TO 172+500)
Total length-57 Km.
- IV. Package-IV (M/S Afcons Infratech Ltd) (CH 172+500 to 236+500)
Total Length -64 km.
- V. Package-V (M/S Larsen & Toubro Ltd) (CH 236+500 TO 299+500)
Total Length - 63 km.

Package wise status of construction as on 22-05-2017 is as follows (For Main Carriageway):-

Package - I

Progress as on 22/05/2017 of Main Carriageway:-

Sr.no	Items	Scope	Status as on 22-5-2017
1	Road works, Bridges and Interchange		All completed.
2	Row Fencing (3-Lane)	114.19 km	90.00 km completed. Rest in progress. About 1 Km of Fencing at different Locations is held-up due to encumbrances and resistant by local Villagers .
3	Median Fencing	54.17 km	54.17 km completed.(all completed)
4	W-BeamCrashBarrier (3-Lane)	115.77 km	115.77 km completed. .(all completed)
5	K.C. Drain (3-Lane)	90.14 km	90.14 km completed. (all completed)
6	Chutes(3-lane)	108.33 km	108.33 km completed.
7	Road Marking (3-lane)	112.27 km	112.27 km completed. (all completed)
8	Median Plantation	54.17 km	54.17 completed. (all completed)
9	Toll Plaza(1 nos)	1 nos	Toll Building will be completed by 30.6.2017.
10	Ramp Plaza (8 nos)	8 Nos	Work not started contractor has reported that concept design submitted along with GAD. It will take 4 months for completion after approval of design & drawings.

11	Median Drain (6 lane)	16.30 km	Completed.
12	Strom water drain (3-lane)	119.99 km	Not started ,Revised drawing and drawing will be submitted by 10.5.2017. It will take 6 month to completed the drain Including Rainwater Harvesting.
13	Road Signage (3-lane)	889.00 km	545 km completed total work will completed in June 2017.
14	Solar Power Farms (no of location)	5 nos	Revised Proposed Drawing Submitted For approval. work will take 3 months time after technical approval.
15	Electric poles (no of location/total no of poles)	5/758 nos	(1/236) completed. Total work will take 3 month time i.e. up to 31/07/2017.
16	High Mast light (no of location/ Total no of high mast)	5/20 nos	Completed.
17	Turfing/stone boulder pitching (3-lane)	111.99 km	111.km completed. Total work will completed by 31/05/2017.
18	Avenue Plantation (3-Lane)	111.99 km	12.87 km done.
19	Land scaping (no of location)	3 nos	Not started. work will be Completed in 2 month. i.e. up to July 2017.
20	Boundry Stone (3- lane)	555 km	435 km completed Total work will completed by the end of May 2017.
21	Road Studs (3-lane)	4673 nos	3613 nos completed. Rest will be completed in May 2017.
22	Delineators (nos)	2230 nos	1977 nos completed. Rest in progress.
23	Blinker Lights (nos)	10 nos	Work not started.
24	Rainwater Harvesting. (Nos)	220	57 Completed work in Progress.

Package -1

Progress as on 22/05/2017 of Service Road

SR. NO.	ITEMS	SCOPE	STATUS
1	Embankment, Sub-Grade Top , Granular Sub base,	} ROAD WORK (52.98Km)	51.66 km completed. Rest will be completed by 31/5/2017.
2	Wet Mix Macadam (km)		51.11 km completed. Rest will be completed by 31/5/2017.
3	Dense Bituminous Macadam (km)		50.57 km and rest will be completed by 31/5/2017.
4	Bituminous concrete(km)		50.06 km completed. Rest will be completed by 31/5/2017.
5	Culverts & Minor Bridges	103 nos , 3 nos	All completed.
6	Turfing on side slope & Bolder Pitching	47.72 km	Work not started as per report work will be completed by 31/08/2017.
7	Road marking	9.06 km	Not started .Work will be - completed in May 2017.
8	Road Signage and Road Furniture	52.98 km	Revised drawing/ design will be submitted, Work will be completed in 2 months i.e. upto July 2017.

Package – II

Progress as on 22/05/2017 of Main Carriageway

Sr.No.	ITEMS	SCOPE	STATUS AS ON 22/5/2017
1	a).Road works up to DBM b).Bituminous Concrete (3- Lane)	124 km 124 km	124 km (All Completed)
2	ROB	2 Nos	Complete
3	Expansion Joints	136 Nos	124 Nos completed rest will be completed by 31 May 2017.
4	Interchange	4 Nos	Work not started and will be completed with in 30 days after available of land .
5	Ramp Plaza	28 Nos	Will be completed with in 50 days from the data of land availability.
6	Way Side Amenities	2 Nos	Not started will be completed by 30.6.2017.
7	Water cooler in way side amenities (No of Location)	2 Nos	Will be completed by 31 th May 2017.
8	Wash room in way side amenities	2 Nos	Building rady rest work, will be completed by 31/5/2017.
9	Direction Sign Board	8 Nos	Not started and will be completed by 31/5/2017.
10	Row Fencing (3- lane)	120 km	34.22 km completed .With Backlog of 57.78 Km. Land Problem is there.
11	Median Fencing (6-lane)	59 km	Completed.
12	W-Beam Crash Barrier	124 km	122.31 km completed. The rest will be completed by 24/5/2017.
13	Chutes (3-lane)	104 km	97.79 km completed work in progress. Backlog of 7.28 Km in there.
14	Storm Water Drain (3-lane)	124 km	Work in progress and will be completed by 10/7/2017.
15	Rain water harvesting	248 Nos	Work in progress and will be completed by 15/7/2017.

16	Road Marking (3-lane)	124 km	120.73 km completed and will be completed by 23/5/2017.
17	Road signage (3-lane)	124 km	58.94 km completed and will be completed by 31/5/2017. Backlog of 19.04 Km is there.
18	Solar Power Farms	6 Nos	Work will start in the end of 31/5/2017 and will be completed by 25/6/2017.
19	Electric Poles	6/1643	Work in progress and will be completed in June 2017.
20	High Mast Light	6 Nos	Will be completed by 28/6/2017.
21	Turfing (3-lane)	97 Km	73.90 km completed and will be completed by 23/5/2017. Backlog of 19.80 Km.
22	Stone Boulder Pitching (3-lane)	18.90 km	8.57 km completed Backlog 3.30 Km.
23	Median Plantation	59.40 km	Completed.
24	Avenue Plantation	120 km	Work not started. will be Completed by 15/7/2017
25	Land Scalping	2 no of location	Work not started. Will be Completed by 15/5/2017.
26	Boundary Stones	62 nos	Will be completed by 31/5/2017. With Backlog of 41 Nos.
27	Road Studs	16 km	Will be completed by 31/5/2017. Casting in Progress. With Backlog of 10.84Km.
28	Delineators	124 km	82.56 km and Backlog of is There.
29	Blinker Lights	6 Nos	Not started and Backlog of 6 Nos is there.

PACKAGE -II

Progress as on 22/05/2017 of SERVICE ROAD :-

Sr.No.	ITEMS	SCOPE	STATUS AS ON 22/5/2017
1	Road Work	60.06 km	50.21 km Completed and rest will be completed by 31/5/2017.Land issue of 4.92 Km is there.
2	Culverts	152 nos	149 nos completed land issue is there.
3	Minor bridge	22 nos	13 nos completed Backlog of 7 Nos in there.
4	Turfing on side slope	60 km	52 .93 Km With Backlog of 33 Km . Land issue of 4.79 km.
5	Road marking	33 km	By 31/5/2017 , 30 km will be completed and in rest land issue is there.(4.79 km)
6	Road signage	60 km	Work will be Completed by 30/6/2017.
7	Road Furniture	60 km	Work will be Completed 30/6/2017.

Package - III

Progress as on 22/05/2017 of Main Carriageway :-

SR. NO.	ITEMS	SCOPE	STATUS AS ON 22/5/2017
1.	Road Works including service road	114 km	Completed
2	Bridges	2 Nos	Completed
3.	Expansion Joints	28 Nos	Completed
4	Ramp Plaza	4 Nos	Work not Started, Contractor Can Complete. work, upto 30/5/2017,Subject to Approval of Darning up to 20/5/2017.
5	ROW Fencing (3 -lane)	114 Nos	111.98 Km Completed and Complete work can be completed by the end of 31/5/2017.
6	Median fencing (6- lane)	57 Nos	Completed
7	W- Beam Crash Barriers (3 lane)	114 km	completed
8	K.C Drain (3- lane)	101.53 km	Completed
9	Chutes (3 lane)	114 nos	Completed
10	Median Drain (6-lane)	12.78 nos	Completed
11	Storm water drainage(3-lane)	114 km	0.65 Km Completed With Backlog of 90.35 Km
12	Rain water Harvesting(3-lane)	114 km	Work not Started Backlog of 94 Km is there.
13	Road Marking (3 lane)	114 km	Completed
14	Road Signage (3 -lane)	114 Nos	88.00 Km Completed a backlog of 26.Km is there.
15	Solar Power Farms	location 1 No	Work not Started, can be completed by 31/5/2017
16.	Electric Poles No of locatoin /No of Poles	202 Nos	148 No Completed and work in Progress work was Suppose to be Completed by 15/5/2017, there is backlog of 54 Nos.
17	Turfing on slope(3-lane)	114 Nos	Completed
18	Stone Bolder - Pitching(3-lane)	114 Nos	Completed

19	Median Plantation (6 -lane)	57 Km	Completed
20	Avenue Plantation(3-lane)	114 Km	56.75 km Completed with backlog of 57.25 Km.
21	Boundary Stones (3 lane)	114 Kms	76.50 Km. Completed with Backlog of 30.50 Km.
22	Road studs	4.18	Work not Started.
23	Delineators (3-lane)	114 Kms	66.10 km Completed with Backlog of 40.90 Kms.
24	Blinker Light	6 Nos	Work not Started with Backlog of 6 Nos.

Package -III

Progress as on 22/05/2017 of service Road

SR. NO.	ITEMS	SCOPE	STATUS AS ON 22/5/2017
1.	Road Works	5714 Km	Completed
2	Culverts	————→	Completed
3.	Minor Bridge	————→	Completed
4.	Turfing on side Slope	57.14 Km	Completed
5.	Road Marking	5.6 Km	Not Started. Backlog of 5.6 Km.
6.	Road Signage	57.14 Km	Not Started. Backlog of 57 Km.

Package – IV

Progress as on 22/05/2017 of Main carriageway :-

SR.NO.	ITEMS	SCOPE	STATUS AS ON 22/05/2017
1.	Road work	Km	All completed.
2.	Structures	Nos	All Completed.
3.	Ramp Plaza	20 nos	Work not started. Drawing under finalization, work will start after approval of drawing, expected to complete by 10/7/2017.
4.	Way side Amenities (like water coolers, wash rooms etc.)	2 nos each	Civil work Completed Furnishing work in Progress. All work Will be Complete up to June 2017.
5.	Direction Sign boards	8 Nos	Completed
6.	ROW Fencing (3-lane)	124 km	113 km completed. Land problem in 3.97 km.
7.	W-Beam Crash - Barrier (3-lane)	128 km	126 km completed. Work in Progress
8.	Chutes (3-lane)	124 nos	123 completed.
9.	Strom Water drain 124 km (3-lane)	124 km	Drawing under finalization. work not Started expected to finish By 10th July 2017.
10.	Rain water Harvesting	481 nos	Work not started, drawing under finalization. work will start after approval of drawing.
11.	Road Signage	128 nos	84 nos completed. work in progress. With Backlog of 11 Kms.
12.	Solar Power Farms	9 nos	Work not started. Approval of drawing is awaited. Work will be Completed by July 2017.
13.	Electric poles	1245 nos	323 nos Completed work in progress. With backlog of 592 Nos.
14.	Turfing (3-lane)	94 km	89 km done. work in progress. With - backlog of 5 Km.
15.	Stone Bolder pitching (3-lane)	30km	Completed.
16.	Avenue plantation(3-lane)	124 nos	72 nos completed work in progress .with backlog of 40 Nos.
17.	Land scarping	3 nos	Not started ,Drawing under approval.
18.	Boundary Stone	59.14 km	Casting of stone in Progress with Backlog of 33.80 Km.
19.	Road studs	22132 nos	Work completed.
20.	Delineators	124 km	Work completed.
21.	Blinker Lights	8 Nos	Work not Started. with backlog of 8 Nos

Package – IV

Progress as on 22/05/2017 of Service Road:-

SR.NO.	ITEMS	SCOPE	STATUS AS ON 22/05/2017
1.	Road work (like embankment ,sub-grade, GSB,WMM, DBM,etc.)	59.14 kms	58.10 km work completed in remaining 1.40 km - land problem is there.
2.	Culvert	128 nos	Completed.
3.	Minor Bridge	8 nos	Completed.
4.	Trufing on side slopes	59.14km	7 km done work in progress. With Backlog of 36.48 km.
5.	Road Marking	18 km	18 km work Completed..
6.	Road Signage	59.14 km	Not started, will -be Completed by June 2017

Package V:-

Progress as on 22/05/2017 of Main Carriageway:-

Sr.no.	ITEMS	SCOPE	STATUS AS ON 22/5/2017
1.	Road work (3-lane)	126 km	Completed.
2.	Bridges	5 nos	All Completed.
3.	Expansion Joints	34 nos	Completed 26 Nos and Work in Progress.
4.	Interchange	2 nos	1 no completed and work in progress.
5.	Ramp Plaza	1 no	Not started work will be completed by august 2017.
6.	Toll Plaza	1 no	Work in progress and will be - Completed by July 2017.
7.	ROW fencing (3-lane)	120.2 km	82.30 km completed. total work will be completed by 31 May 2017.
8.	Median fencing (6-lane)	55.90 km	51.50 km completed ,work in progress. With backlog of 4 Km.
9.	W-Beam crash Barrier (3-lane)	118.4 km	112.1 km completed work in progress. With backlog of 2.4 Km.
10.	Chutes (6- lane)	105.63 km	95.80 km completed Work in progress. With backlog of 7.50 Km.
11.	Median drain (6-lane)	7.39 km	6.50 km completed, work in progress.
12.	Storm water drain (3-lane)	78.28 km	Work not started .It is reported that work will be completed in July 2017.Drawing submitted for approval .
13.	Rain water harvesting	252 nos	Work not started. Drawing submitted for Approval .Work will be completed by July 2017.
14.	Road marking	124.40 km	113.10 km complete, work in progress. with Backlog of 6.40 Km.
15.	Road signage	116.50 km	65.50 km completed , work in progress. With Backlog of 1.50 Km.
16.	Solar power farms(no of location)	7 nos	2 nos in progress ,rest will be completed by july 2017.
17.	Electric Poles	405 nos	100 nos in progress rest will be completed by 30 June 2017.
18.	High mast light	8 nos	3 nos in progress ,rest will be completed by June 2017.

19.	Turfing (3-lane)	102.61 km	51.40 km completed, work in progress. With Backlog of 38.10 km.
20.	Stone Bolder pitching (3-lane)	14.56 km	Work started 0.25 Km done and will be completed by July 2017. Backlog of 3.75 Km is there.
21.	Median plantation (6-lane)	55.90km	49.50 km completed ,work in progress, and Will be Completed by 31/5/2017.
22.	Avenue plantation (3-lane)	114 nos	11 nos completed work in progress. Total work will be completed by June 2017 With Backlog of 42 Nos.
23.	Land scaping (no of location)	1 no	Work will start only after approval of drawings .
24.	Boundry Stones (3-lane)	76.40 km	Work in Progress and will be completed by June 2017.backlog of 24 Kms is there.
25.	Road studs	23645 nos	Work in Progress and will be completed by June 2017 with backlog of 8000 Nos.
26.	Delineators (3-lane)	111.80 km	85.50 km completed and rest will be completed by 30/5/2017.
27.	Blinker Lights	15 nos	Work not started and will be completed by 31/5/2017.

PACKAGE -V :-

Progress as on 22/05/2017 of Service Road :-

Sr. no.	ITEMS	SCOPE	STATUS AS ON 22/5/2017
1.	Road Work		
	a).Embankment	76.40km	61.60 km work in progress and will completed by 22/5/2017.
	b).Sub grade	76.40 km	57.80 km ,work in progress.
	c).GSB	76.40 km	51.60 km ,work in progress.
	d).WMM	76.40 km	47.90 km completed ,work in progress.
	e). DBM	76.40 km	41.30 km completed ,work in progress with backlog of 21.20 km .
	f).BC	76.40 km	38.28 km completed.
2.	Culvert	115 nos	110completed ,work in progress.
3.	Minor Bridge	9 nos	8 nos completed. work in progress.
4.	Turfing on side-scope	76.40 km	Work started and will completed by June 2017 with backlog of 19.20.
5.	Road Marking	28.30 km	Not started, likely be completed by June 2017.
6.	Road Signage	76.40 km	Work started and will be completed by June 2017.
7.	Guide Bund	1 km	Will be completed by 30 June 2017.

S.O. TO C.E.O.