

AGRA-LUCKNOW EXPRESSWAY

Total length of Agra - Lucknow Expressway is 302 Kms. This length is divided into five construction packages (i.e.):--

- I. Package- I (M/S PNC Infratech Ltd)(CH (-)2.634 +0.000 to 53.500 Km)
Total length- 56.134 Km.
- II. Package-II (M/S Afcons Infratech Ltd)(CH 53+500 to 115+500)
Total Length - 62 Km.
- III. Package-III (M/S NCC LTD) (CH 115+500 TO 172+500)
Total length-57 Km.
- IV. Package-IV (M/S Afcons Infratech Ltd) (CH 172+500 to 236+500)
Total Length -64 km.
- V. Package-V (M/S Larsen & Toubro Ltd) (CH 236+500 TO 299+500)
Total Length - 63 km.

Package wise status of construction as on 31-05-2017 is as follows (For Main Carriageway):-

Package - I

Progress as on 31/05/2017 of Main Carriageway:-


Sr.no	Items	Scope	Status as on 31-05-2017
1	Road works, Bridges and Interchange		All completed.
2	Row Fencing (3-Lane)	114.19 km	90.47 km completed. Rest in progress. About 1 Km of Fencing at different Locations is held-up due to encumbrances and resistant by local Villagers .
3	Median Fencing	54.17 km	54.17 km completed.(all completed)
4	W-BeamCrashBarrier (3-Lane)	115.77 km	115.77 km completed. .(all completed)
5	K.C. Drain (3-Lane)	90.14 km	90.14 km completed. (all completed)
6	Chutes(3-lane)	108.33 km	108.33 km completed.
7	Road Marking (3-lane)	112.27 km	112.27 km completed. (all completed)
8	Median Plantation	54.17 km	54.17 completed. (all completed)
9	Toll Plaza(1 nos)	1 nos	Toll Building will be completed by 30.6.2017.
10	Ramp Plaza (8 nos)	8 Nos	Work not started contractor has reported that concept design submitted along with GAD. It will take 4 months for completion after approval of design & drawings.


A

11	Median Drain (6 lane)	16.30 km	Completed.
12	Strom water drain (3-lane)	111.99 km	Not started ,Revised drawing and drawing will be submitted by 10.5.2017. It will take 6 month to completed the drain Including Rainwater Harvesting.
13	Road Signage (3-lane)	889.00 km	562 km completed total work will completed in June 2017.
14 A	Solar Power Farms (no of location)	5 nos	Revised Proposed Drawing Submitted For approval. work will take 3 months time after technical approval.
15	Electric poles (no of location/total no of poles)	5/758 nos	(1/350) completed. Total work will take 3 month time i.e. up to 31/07/2017.
16	High Mast light (no of location/ Total no of high mast)	5/20 nos	Completed.
17	Turfing/stone boulder pitching (3-lane)	111.99 km	Completed.
18	Avenue Plantation (3-Lane)	111.99 km	12.87 km done. Rest in Progress.
19	Land scaping (no of location)	3 nos	Not started. work will be Completed in 2 month. i.e. up to July 2017.
20	Boundary Stone (3- lane)	555 km	545 km completed Total work will completed by the end of May 2017.
21	Road Studs (3-lane)	4673 nos	3613 nos completed. with backlog of 1060 .
22	Delineators (nos)	2230 nos	completed.
23	Blinker Lights (nos)	10 nos	Work not started.
24	Rainwater Harvesting (Nos)	220	62 Completed work in Progress.


Package -I

Progress as on 31/05/2017 of Service Road


SR. NO.	ITEMS	SCOPE	STATUS
1	Embankment, Sub-Grade Top , Granular Sub base,	ROAD WORK (52.98Km)	51.66 km completed.
2	Wet Mix Macadam (km)		51.35 km completed. with backlog of 1.63 Km.
3	Dense Bituminous Macadam (km)		50.96 km Completed with backlog of 2.02 Km.
4	Bituminous concrete(km)		50.92 km completed. with backlog of 2.06 Km.
5	Culverts & Minor Bridges	103 nos , 3 nos	All completed.
6	Turfing on side slope & Bolder Pitching	47.72 km	Work not started as per report work will be completed by 31/08/2017.
7	Road marking	9.06 km	Not started .with backlog of 9.06 Km.
8 	Road Signage and Road Furniture	52.98 km	Revised drawing/ design will be submitted, Work will be completed in 2 months after Approval.




Work Completed.



Work not Done.



Work in Progress.







Approval Drawing Required.



Land Aquisition required.

Package – II




Progress as on 31/05/2017 of Main Carriageway




Sr.No.	ITEMS	SCOPE	STATUS AS ON 31/5/2017
1	a).Road works up to DBM b).Bituminous Concrete (3- Lane)	124 km 124 km	124 km (All Completed)
2	ROB	2 Nos	Complete
3	Expansion Joints	136 Nos	124 Nos completed. with Backlog of 12 Nos .
4	 Interchange	4 Nos	Work not started and will be completed with in 30 days after available of land .Backlog of 4 Nos is there .
5	 Ramp Plaza	28 Nos	Will be completed with in 50 days from the date of land availability.
6	Way Side Amenities	2 Nos	Not started will be completed by 30.6.2017.
7	Water cooler at way side amenities (No of Location)	2 Nos	Not started. Backlog of 2 Nos is there.
8	 Wash room in way side amenities	2 Nos	Building ready, Tile and Sanitary work hold due to Pending approval.
9	Direction Sign Board	8 Nos	Not started and with backlog 8 Nos.
10	 Row Fencing (3- lane)	120 km	43.67 km completed .With Backlog of 67.33 Km. Land Problem is there.
11	Median Fencing (6-lane)	59 km	Completed.
12	W-Beam Crash Barrier	124 km	122.40 km completed. with backlog of 1.6 Km.
13	Chutes (3-lane)	104 km	99.85 km completed work in progress. Backlog of 4.15 Km is there.
14	Storm Water Drain (3-lane)	124 km	Work not Started .with backlog of 35 kms.
15	Rain water harvesting	248 Nos	Work not Started with backlog of 32 nos is there.


16	Road Marking (3-lane)	124 km	120.83 km completed with backlog of 3.17 Km.
17	Road signage (3-lane)	124 km	63.50 km completed Backlog of 60.50 kms .
18	Solar Power Farms	6 Nos	Work not Started. With Backlog of 2 Nos.
19	Electric Poles	6/1643	Work not Started. With Backlog of 4 Nos.
20	High Mast Light	6 Nos	Work not Started
21	Turfing (3-lane)	97 Km	76.52 km completed. Backlog of 21 Km.is there.
22	Stone Boulder Pitching (3-lane)	18.90 km	8.67 km completed Backlog of 4.83 Kms.
23	Median Plantation	59.40 km	Completed.
24	Avenue Plantation	120 km	Work not started.
25	Land Scalping	2 no of location	Work not started.
26	Boundary Stones	62 kms	Work not started, With Backlog of 62 Nos.
27	Road Studs	16 km	Not Started .
28	Delineators	124 km	84.50 km complete and Backlog of 39.50km.
29	Blinker Lights	6 Nos	Not started and Backlog of 6 Nos is there.


PACKAGE -II

Progress as on 31/05/2017 of SERVICE ROAD :-

Sr. No.	ITEMS	SCOPE	STATUS AS ON 31/5/2017
1 	Road Work	60.06 km	53.51 km Completed Land issue of 4.79 Km is there.
2 	Culverts	152 nos	149 nos completed land issue is there.
3	Minor bridge	22 nos	13 nos completed Backlog of 9 Nos is there.
4 	Turfing on side slope	60 km	Backlog of 51.93 Km . Land issue 4.79 Km is there.
5	Road marking	33 km	Work not started. land issue of 4.79 Kms is there.
6	Road signage	60 km	Work not started. Backlog of 30 Km is there.



	Work Completed.
	Work not Done.
	Work in Progress.

 Approval of Drawing Required.

 Land Aquisition required.

Package - III

Progress as on 31/05/2017 of Main Carriageway :-


SR. NO.	ITEMS	SCOPE	STATUS AS ON 31/5/2017
1.	Road Works including service road	114 km	Completed
2	Bridges	2 Nos	Completed
3.	Expansion Joints	28 Nos	Completed
4 	Ramp Plaza	4 Nos	Work not Started, Drawing is awaited.
5	ROW Fencing (3 -lane)	114 Nos	112.04 Km Completed work in Progress.
6	Median fencing (6- lane)	57 Nos	Completed
7	W- Beam Crash Barriers (3 lane)	114 km	completed
8	K.C Drain (3- lane)	101.53 km	Completed
9	Chutes (3 lane)	114 nos	Completed
10	Median Drain (6-lane)	12.78 nos	Completed
11	Storm water drainage(3-lane)	114 km	1.35 Km Completed With Backlog of 112.19 Km .
12 	Rain water Harvesting(3-lane)	114 km	Work not Started Backlog of 114 Km is there. Drawing approval is awaited.
13	Road Marking (3 lane)	114 km	Completed
14	Road Signage (3 -lane)	114 Nos	88.00 Km Completed a backlog of 26.Km is there.
15 	Solar Power Farms	location 1 No	Work not Started, Drawing Approval in required.
16.	Electric Poles No of locatoin /No of Poles	202 Nos	186 No Completed and work in Progress. with Block log of 16 Nos.
17	Turfing on slope slope(3-lane)	114 Nos	Completed

18	Stone Bolder - Pitching(3-lane)	114 Nos	Completed
19	Median Plantation (6 -lane)	57 Km	Completed
20	Avenue Plantation(3-lane)	114 Km	56.75 km Completed with backlog of 57.25 Km.
21	Boundary Stones (3 lane)	114 Kms	104.50 Km. Completed with Backlog of 10 Km.
22	Road studs	4.18	Work not Started. Backlog log of 4.18 Km.
23	Delineators (3-lane)	114 Kms	66.10 km Completed with Backlog of 40.90 Kms.
24	Blinker Light	6 Nos	Work not Started with Backlog of 6 Nos.

Package -III

Progress as on 31/05/2017 of service Road


SR. NO.	ITEMS	SCOPE	STATUS AS ON 31/5/2017
1.	Road Works	5714 Km	Completed
2.	Culverts	→	Completed
3.	Minor Bridge	→	Completed
4.	Turfing on side Slope	57.14 Km	Completed
5.	Road Marking	5.6 Km	Not Started. Backlog of 5.6 Km.
6.	Road Signage	57.14 Km	Not Started. Backlog of 57 Km.



Work Completed.



Work not done.



Work in Progress.



Approval of Drawing Required.



Land Aquisition required.

Package – IV


Progress as on 31/05/2017 of Main carriageway :-

SR.NO.	ITEMS	SCOPE	STATUS AS ON 31/05/2017
1.	Road work	Km	All completed.
2.	Structures	Nos	All Completed.
3. A	Ramp Plaza	20 Nos	Work not started. drawing under finalization, work will be start after approval of drawing,
4.	Way side Amenities (like water coolers, wash rooms etc.)	2 nos each	Civil work Completed Furnishing work in Progress.
5.	Direction Sign boards	8 Nos	Completed
6. L	ROW Fencing (3-lane)	124 km	114 km completed. Land problem in 3.97 km.
7.	W-Beam Crash - Barrier (3-lane)	128 km	126 km completed. Work in Progress
8.	Chutes (3-lane)	124 nos	124completed.
9.	Strom Water drain 124 km (3-lane)	124 km	Drawing under finalization. work not Started expected to finish By 10th July 2017.
10. A	Rain water Harvesting	481 nos	Work not started, drawing under finalization. work will start after approval of drawing.
11.	Road Signage	128 nos	87 nos completed. work in progress. With Backlog of 41 Kms.
12. A	Solar Power Farms	9 nos	Work not started. Approval of drawing is awaited. Work will be Completed by July 2017.
13.	Electric poles	1245 nos	351 nos Completed work in progress. With backlog of 894 Nos.
14.	Turfing (3-lane)	94 km	89 km done. work in progress. With - backlog of 5 Km.
15.	Stone Bolder pitching (3-lane)	30km	Completed.
16.	Avenue plantation(3-lane)	124 nos	72 nos completed work in progress .with backlog of 52Nos.
17.	Land scaping	3 nos	Not started ,Drawing under approval.
18.	Boundary Stone	59.14 km	Casting of stone in Progress with Backlog of 59.14 Km.

19.	Road studs	22132 nos	Work completed.
20.	Delineators	124 km	Work completed.
21.	Blinker Lights	24 Nos	Work not Started. with backlog of 24 Nos

Package – IV

Progress as on 31/05/2017 of Service Road:-


SR.NO.	ITEMS	SCOPE	STATUS AS ON 31/05/2017
1.	 Road work (like embankment ,sub-grade, GSB,WMM, DBM,etc.)	59.14 kms	58.10 km work completed in remaining 1.40 km - land problem is there.
2.	Culvert	128 nos	Completed.
3.	Minor Bridge	8 nos	Completed.
4.	Trufing on side slopes	59.14km	7 km done work in progress. With Backlog of 44.48 km.
5.	Road Marking	18 km	18 km work Completed.
6.	Road Signage	59.14 km	Not started, will be Completed by June 2017 as reported.



Work Completed.



Work not Done.



Work in Progress.



Approval of Drawing Required.



Land Aquisition required.

Package V:-

Progress as on 31/05/2017 of Main Carriageway:-

Sr.no.	ITEMS	SCOPE	STATUS AS ON 31/5/2017
1.	Road work (3-lane)	126 km	Completed.
2.	Bridges	5 nos	All Completed.
3.	Expansion Joints	34 nos	Completed 26 Nos and Work in Progress. With Backlog of 8 Nos.
4.	Interchange	2 nos	1 no completed and work in progress.
5.	Ramp Plaza	1 no	Not started work will be completed by august 2017.
6.	Toll Plaza	1 no	Work in progress and will be -Completed by July 2017.
7.	ROW fencing (3-lane)	120.2 km	84.50 km completed.
8.	Median fencing (6-lane)	55.90 km	52.8 km completed ,work in progress. With backlog of 3.10 km.
9.	W-Beam crash Barrier (3-lane)	118.4 km	114.5 km completed work in progress. With backlog of 3.9 Km.
10.	Chutes (6- lane)	105.63 km	97.89 km completed Work in progress. With backlog of 7.74 Kms .
11.	Median drain (6-lane)	7.39 km	Completed.
12.	Storm water drain (3-lane)	78.28 km	Work not started .It is reported that work will be completed in July 2017.Drawing submitted for approval .
13.	Rain water harvesting	252 nos	Work not started. Drawing submitted for Approval .Backlog of 50 Nos.
14.	Road marking	124.40 km	113.50 km complete, work in progress. with Backlog of 11 Km.
15.	Road signage	116.50 km	61 km completed , work in progress. With Backlog of 8 Km.

16.	Solar power farms(no of location)	7 nos	2 nos in progress ,rest will be completed by july 2017.
17.	Electric Poles	405 nos	100 nos in progress rest will be completed by 30 June 2017.
18.	High mast light	8 nos	3 nos in progress ,rest will be completed by June 2017.
19.	Turfing (3-lane)	102.61 km	52.20 km completed, work in progress. With Backlog of 50.41 km.
20.	Stone Bolder pitching (3-lane)	14.56 km	Work started 0.450 Km done and will be completed by July 2017. Backlog of 5.05 Km is there.
21.	Median plantation (6-lane)	55.90 km	49.50 km completed ,work in progress, with backlog of 6.40 Km.
22.	Avenue plantation (3-lane)	114 nos	11 nos completed work in progress. Total work will be completed by June 2017 With Backlog of 63 Nos.
23. A	Land scaping (no of location)	1 no	Work will start only after approval of drawings .
24.	Boundry Stones (3-lane)	76.40 km	Work in Progress and will be completed by June 2017.backlog of 32 Kms is there.
25.	Road studs	23645 nos	Work in Progress with backlog of 14645 Nos .
26.	Delineators (3-lane)	111.80 km	85.50 km completed with Backlog of 26.33 Kms.
27.	Blinker Lights	15 nos	Work not started .with Backlog of 15 Km.


Progress as on 31/05/2017 of Service Road :-

PACKAGE -V


Sr. no.	ITEMS	SCOPE	STATUS AS ON 31/5/2017
1.	Road Work		
	a).Embankment	76.40km	63.30 km work in progress. with Backlog of 4.7 Km.
	b).Sub grade	76.40 km	60.80 km ,work in progress. With Backlog of 7.5 Km.
	c).GSB	76.40 km	53.50 km ,work in progress.
	d).WMM	76.40 km	49.40 km completed ,work in progress.
	e). DBM	76.40 km	44.00 km completed ,work in progress.with backlog of 24 km .
	f).BC	76.40 km	40.70 km completed. work in progress. With Backlog of 27 .30 Km.
2.	Culvert	115 nos	111 Nos completed ,work in progress.
3.	Minor Bridge	9 nos	8 nos completed. work in progress.
4.	Turfing on side-scope	76.40 km	Work started with backlog of 34 km.
5.	Road Marking	28.30 km	Not started, with Backlog of 8 Km.
6.	Road Signage	76.40 km	Work started Backlog of 12 Kms
7.	Guide Bund	1 km	Not Started of Backlog 1 Km is there.



Work Completed.



Work not Done.



Work in Progress



Approval of Drawing Required.



Land Aquisition required.

S.O. TO. C.E.O

