



Sr. no	Items	Scope	Status as on		Incremental Progress of MAY 2017 i.e. in 31 days	Remarks
			01-05-2017	31-05-2017		
1	Road works, Bridges and Interchange		All completed	All completed.	NIL	Completed
2	Row Fencing (3-Lane)	114.19 km	83.18 km completed	90.47 km completed. Rest in progress. About 1 Km of Fencing at different Locations is held-up due to encumbrances and resistant by local Villagers	7.29 km	Progress of MAY 2017 i.e. of 31 days
3	Median Fencing	54.17 km	54.17 km completed	54.17 km completed.(all completed)	NIL	Completed.
4	W-Beam Crash Barrier (3-Lane)	115.77 km	115.77 km	115.77 km completed.(all completed)	NIL	Completed.
5	K.C. Drain (3-Lane)	90.14 km	Not Started	90.14 km completed. (all completed)	90.14 km completed	Progress of May 2017 i.e. of 31 days. (Completed)
6	Chutes(3-lane)	108.33 km	107.90 km	108.33 km completed.	0.43 km	Completed.
7	Road Marking (3-lane)	112.27 km	110.98 km	112.27 km completed. (all completed)	1.29 km	Completed.
8	Median Plantation	54.17 km	54.17 km	54.17 completed. (all completed)	NIL	Completed.
9	Toll Plaza(1 nos)	1 nos	Structure work completed finishing	Toll Building will be completed by 30.6.2017.	NIL	Building will be completed by 30-6-2017.
10 A	Ramp Plaza (8 nos)	8 Nos	Work not started . revised plan and profit along with GAD will be submitted after proof checking.	Work not started contractor has reported that concept design submitted along with GAD. It will take 4 months for completion after approval of design & drawings.	Concept design along with GAD is submitted for approval. NIL	Approval form authority enquiry is awaited.


11	Median Drain (6 lane)	16.30 km	Not started	Completed.	Median drain of 16.30 km completed	Work completed in MAY2017 only.
12	Strom water drain (3-lane)	111.99 km	Work not started	Not started ,Revised drawing and will design submitted by 10.5.2017. It will take 6 month to completed the drain Including Rainwater Harvesting.	For approval of drawing and design is submitted.	Approval is awaited.
13	Road Signage (3-lane)	889.00 km	463 km completed	562 km completed total work will completed in June 2017.	99 km of work done in MAY 2017	Work in progress.
14. A	Solar Power Farms (no of location)	5 nos	Revised drawing and design submitted for approval	Revised Proposed Drawing Submitted For approval. work will take 3 months time after technical approval.	approval could not be given in MAY 2017.	Approval is awaited.
15	Electric poles (no of location/total no of poles)	5/758 nos	1/114 completed	(1/350) completed. Total work will take 3 month time i.e. up to 31/07/2017.	236 poles completed in MAY 2017.	Balance poles left 408 nos work in progress.
16	High Mast light (no of location/ Total no of high mast)	5/20 nos	Work not started	Completed.	5/20 nos high mast light completed in may 2017.	Completed.
17	Turfing/stone boulder pitching (3-lane)	111.99 km	109.68 km completed	Completed.(111.99 km)	2.31 km done	Completed
18	Avenue Plantation (3-Lane)	111.99 km	Not started	12.87 km done. Rest in Progress.	12.87 km done	99.12 km balance left
19	Land scaping (no of location)	3 nos	Not started	Not started. work will be Completed in 2 month. i.e. up to July 2017.	NIL	Design for land scaping submitted for approval on 05/5/2017. approval is awaited

20	Boundary Stone (3- lane)	555 km	389 km completed	545 km completed Total work will completed by the end of May 2017.	156 km done in may 2017 i.e. in 31days	10 km is left as on 01/6/2017
21	Road Studs (3-lane)	4673 m	3473m completed	3613m completed. with backlog of 1060 .	140 m done in MAY 2017	1060m left as on 01/6/2017
22	Delineators (nos)	2230 nos	1629 nos completed	All completed (2230 nos)	601 nos completed in may 2017	Work completed
23	Blinker Lights (nos)	10 nos	Work not started	Work not started.	NIL	
24	Rainwater Harvesting (Nos)	220	53 nos completed	62 nos Completed work in Progress.	9 nos completed	158 nos left as balance.


SERVICES ROAD OF PACKAGE -I



SR. NO.	ITEMS	SCOPE	STATUS AS ON		Incremental Progress of MAY 2017 i.e. in 31 days	Remarks
			01-05-2017	31-05-2017		
1	Embankment, Sub-Grade Top , Granular Sub base,	ROAD WORK (52.98Km)	51.66 Km Completed	51.66 km completed.	NIL	Work completed.
2	Wet Mix Macadam (km)		51.11 Completed	51.35 km completed. with backlog of 1.63 Km.	0.24 Km done	Back log 1.63 Kms
3	Dense Bituminous Macadam (km)		50.57 Km Completed	50.96 km Completed with backlog of 2.02 Km.	0.39 Km done	1.319 Km Plan profile submitted for review.
4	Bituminous concrete(km)		50.06	50.92 km completed. with backlog of 2.06 Km.	0.86 Km done	--Do--
5	Culverts & Minor Bridges	103 nos , 3 nos	Work in progress	All completed.	103 Nos culverts & Minor Bridge.	Work Completed
6	Turfing on side slope & Bolder Pitching	47.72 km	Work not started.	Work not started as per report work will be completed by 31/08/2017.	NIL	Work not Started .
7	Road marking	9.06 km	Work not started.	Not started .with backlog of 9.06 Km.	NIL	Work not started.
8	Road Signage and Road Furniture	52.98 km	Work not started.	Revised drawing/ design will be submitted, Work will be completed in 2 months after Approval.	NIL Revised drawing /design submitted on 10/05/2017	Approval of design / Drawing is awaited.



Work Completed



Work in Progress



Work not done



Approval of Drawing Required.



Land Aquisition required.



Progress of May 2017.

MAIN CARRIAGEWAY OF PACKAGE - II

Package – II






Sr.No.	ITEMS	SCOPE	STATUS AS ON 01/5/2017	STATUS AS ON 31/5/2017	Incremental Progress of MAY 2017 i.e. in 31 days	Remark
1	a).Road works up to DBM b).Bituminous Concrete (3- Lane)	124 km 124 km	123 Km	124 km (All Completed)	1 Km in May 2017	Work Completed
2	ROB	2 Nos	1.5 Nos	Complete	0.5 ROB done	Work Completed
3	Expansion Joints	136 Nos	124 Nos Completed	124 Nos completed. with Backlog of 12 Nos .	NIL (NO Work done)	Back log of 12 Nos
4	Interchange	4 Nos	Work not started	Work not started and will be completed with in 30 days after available of land .Backlog of 4 Nos is there .	NIL Land issue	Land no available in 4.154 Km
5	Ramp Plaza	28 Nos	.	Will be completed with in 50 days from the date of land availability.	NIL Land issue	Land not available
6	Way Side Amenities	2 Nos	Not Started	Not started will be completed by 30.6.2017.	NIL	Work Not Started
7	Water cooler at way side amenities (No of Location)	2 Nos	Not Started	Not started. Backlog of 2 Nos is there.	NIL	Work not Started

8 A	Wash room in way side amenities	2 Nos	Building ready	Building ready, Tile and Sanitary work hold due to Pending approval.	NIL	Approval of sanitary work is awaited.
9	Direction Sign Board	8 Nos	Work not started	Not started and with backlog 8 Nos.	NIL	Work not Started
10 L	Row Fencing (3- lane)	120 km	28.46 Km done	43.67 km completed .With Backlog of 67.33 Km. Land Problem is there.	15.21 Km done	76.33 Km left to be done
11	Median Fencing (6-lane)	59 km	58.50 Km done	Completed. (59) Km	0.50 Km done	Work Completed.
12	W-Beam Crash Barrier	124 km	117.28 Km done	122.40 km completed. with backlog of 1.6 Km.	5.12 Km	Work 1.6 Km is left work Progress
13	Chutes (3-lane)	104 km	97.37 Km done	99.85 km completed work in progress. Backlog of 4.15 Km is there.	2.48 Km done with Backlog of 4.15 Km.	Work in Progress 4.15 Km left
14	Storm Water Drain (3-lane)	124 km	Work not Started	Work not Started .with backlog of 35 kms.	NIL	Work Not Started
15	Rain water harvesting	248 Nos	Work not started	Work not Started with backlog of 32 nos is there.	NIL	Work Not Started.
16	Road Marking (3-lane)	124 km	120 Km.done	120.83 km completed with backlog of 3.17 Km.	0.83 Km done	3.17 Km left to be done.
17	Road signage (3-lane)	124 km	51.25 Km	63.50 km completed Backlog of 60.50 kms .	12.25 Km done	60.5 Km is the Backlog.
18	Solar Power Farms	6 Nos	Work not started	Work not Started. With Backlog of 2 Nos.	NIL	Work Not Started.
19	Electric Poles	6/1643	Work not started	Work not Started. With Backlog of 4 Nos.	NIL	Work Not Started.

20	High Mast Light	6 Nos	Work not started	Work not Started	NIL	Work Not Started.
21	Turfing (3-lane)	97 Km	72.28 Km done	76.52 km completed. Backlog of 21 Km.is there.	4.24 Km done	20.48 Km left which is backlog .
22	Stone Boulder Pitching (3-lane)	18.90 km	8.54 Km	8.67 km completed Backlog of 4.83 Kms.	0.13 Km done	10.23 Km left with Backlog of 4.83 Kms.
23	Median Plantation	59.40 km	58.49 Km	Completed.(59.40 Km.)	0.19 Km done	Completed
24	Avenue Plantation	120 km	Work not started	Work not started.	NIL	Work not Started
25	Land Scalping	2 no of location	Work not started	Work not started.	NIL	Work Not Started.
26	Boundary Stones	62 kms	Work not started	Work not started, With Backlog of 62 Nos.	NIL	Work Not Started.
27	Road Studs	16 km	Work not started	Not Started .	NIL	Work Not Started.
28	Delineators	124 km	80.48 Km done	84.50 km complete and Backlog of 39.50km.	4.02 Km done	39.50 Km left with Backlog of 39.50 Km.
29	Blinker Lights	6 Nos	Work not started	Not started and Backlog of 6 Nos is there.	NIL	Work Not Started.

PACKAGE -II

SERVICE ROAD :-


Sr. No.	ITEMS	SCOPE	STATUS AS ON 01/5/2017	STATUS AS ON 31/5/2017	Incremental Progress in MAY 2017 i.e. in 31 days.	Remarks
1	 Road Work	60.06 km	14.39 Km	53.51 km Completed Land issue of 4.79 Km is there.	39.12 Km done	4.92 Km land issue is there
2	 Culverts	152 nos	148 Nos	149 nos completed land issue is there.	01 no Completed.	2 Nos , Culverts LEFT. LAND ISSUE is there.
3	Minor bridge	22 nos	13 Nos done	13 nos completed Backlog of 9 Nos is there.	NIL NO Work DONE IN May 2017.	NO Work Done
4	 Turfing on side slope	60 km	Work Not Started.	Backlog of 51.93 Km . Land issue 4.79 Km is there.	NIL	Land issue of 4.79 Km.
5	Road marking	33 km	Work Not Started.	Work not started. land issue of 4.79 Kms is there.	NIL	Land issue of 4.79 Km.
6	Road signage	60 km	Work Not Started.	Work not started. Backlog of 30 Km is there.	NIL	Land issue of 4.79 Km.




Work Completed.




Work not Done.



Work in Progress.



Approval of Drawing Required



Land Aquisition required.





Progress of May 2017.



PACKAGE III

Main Carriageway :-



SR. NO.	ITEMS	SCOPE	STATUS AS ON 01/5/2017	STATUS AS ON 31/5/2017	Incremental Progress in MAY 2017 i.e. in 31 days	Remarks
1.	Road Works including service road	114 km	Completed	Completed	NIL	Work Completed
2	Bridges	2 Nos	Completed	Completed	NIL	Work Completed
3.	Expansion Joints	28 Nos	Completed	Completed	NIL	Work Completed
4 	Ramp Plaza	4 Nos	Work not Started	Work not Started, Drawing is awaited.	NIL	Approval of drawing is awaited.
5	ROW Fencing (3 -lane)	114 Nos	109.33	112.04 Km Completed work in Progress.	2.71 Km	Land issue is there
6	Median fencing (6- lane)	57 Nos	Completed	Completed	NIL	Work Completed
7	W- Beam Crash Barriers (3 lane)	114 km	Completed	completed	NIL	Work Completed
8	K.C Drain (3- lane)	101.53 km	Completed	Completed	NIL	Work Completed
9	Chutes (3 lane)	114 nos	Completed	Completed	NIL	Work Completed
10	Median Drain (6-lane)	12.78 nos	Completed	Completed	NIL	Work Completed
11	Storm water drainage(3-lane)	114 km	Work Not Started	1.35 Km Completed With Backlog of 112.19 Km .	1.35 Km	112.65 Km left . Slow Progress.
12 	Rain water Harvesting(3-lane)	114 km	Work not Started	Work not Started Backlog of 114 Km is there. Drawing approval is awaited.	NIL	Drawing Approval is awaited.

13	Road Marking (3 lane)	114 km	Completed	Completed	NIL	Work Completed
14	Road Signage (3 -lane)	114 Nos	70.45 Km	88.00 Km Completed a backlog of 26.Km is there.	17.55 Km done with Backlog of 26 Km.	26 Km is left which is Backlog
15	Solar Power Farms	location 1 No	Work not Started	Work not Started, Drawing Approval in required.	NIL	Drawing Approval is awaited
16.	Electric Poles No of locatoin /No of Poles	202 Nos	44 Nos	186 No Completed and work in Progress. with Block log of 16 Nos.	142 Nos Poles Completed	16 Nos Poles left to be done which is backlog.
17	Turfing on slope slope(3-lane)	114 Nos	Completed	Completed	NIL	Work Completed
18	Stone Bolder -Pitching(3- lane)	114 Nos	Completed	Completed	NIL	Work Completed
19	Median Plantation (6 -lane)	57 Km	Completed	Completed	NIL	Work Completed
20	Avenue Plantation(3-lane)	114 Km	55.42 Km, done	56.75 km Completed with backlog of 57.25 Km.	1.33 Km done	57.25 Km left which is Backlog.
21	Boundary Stones (3 lane)	114 Kms	44.12 Km Done	104.50 Km. Completed with Backlog of 10 Km.	60.3	9.5 Km left which is Backlog
22	Road studs	4.18	Work Not Started	Work not Started. Backlog log of 4.18 Km.	NIL	Work Not Started.
23	Delineators (3-lane)	114 Kms	66.50 Done	66.10 km Completed with Backlog of 40.90 Kms.	NIL	Work not done in May 2017.
24	Blinker Light	6 Nos	Work Not Started	Work not Started with Backlog of 6 Nos.	NIL	Work Not Started

SERVICES ROAD PACKAGE III





SR. NO.	ITEMS	SCOPE	STATUS AS ON 01.5.2017	STATUS AS ON 01/5/2017	Incremental Progress in MAY 2017 i.e. in 31 days	Remark
1.	Road Works	5714 Km	Completed	Completed	NIL	Work Completed
2	Culverts	————→	Completed	Completed	NIL	Work Completed
3.	Minor Bridge	————→	Completed	Completed	NIL	Work Completed
4.	Turfing on side Slope	57.14 Km	Completed	Completed	NIL	Work Completed
5.	Road Marking	5.6 Km	Work not Started	Not Started. Backlog of 5.6 Km.	NIL	WORK NOT STARTED
6.	Road Signage	57.14 Km	Work not Started	Not Started. Backlog of 57 Km.	NIL	Work Not Completed

 Work Completed.

 Work not Done.

 Work in Progress.

 Land Aquisition required

 Approval of Drawing Required .

 **Progress of May 2017.**

Package – IV Main carriageway :-




SR.NO.	ITEMS	SCOPE	STATUS AS ON 31/05/2017	STATUS AS ON 31/05/2017	Incremental Progress in MAY 2017 i.e. in 31 days	Remark
1.	Road work	Km	Completed	All completed.	NIL	WORK COMPLETED
2.	Structures	Nos	Completed	All Completed.	NIL	WORK COMPLETED
3. A	Ramp Plaza	20 Nos	Work not started	Work not started. drawing under finalization, work will be start after approval of drawing,	NIL drawing approval awaited	Approval of drawing is awaited
4.	Way side Amenities (like water coolers, wash rooms etc.)	2 nos each	CIVIL work completed	Civil work Completed Furnishing work in Progress.	Finishing work in progress	Expected to be completed by 10/7/2017
5.	Direction Sign boards	8 Nos	WORK in progress	Completed	8 nos	Work completed
6. L	ROW Fencing (3-lane)	124 km	113 km	114 km completed. Land problem in 3.97 km.	01 km done	Land issue in 3.97 km is issue
7.	W-Beam Crash - Barrier (3-lane)	128 km	126 km	126 km completed. Work in Progress	NIL	No work done in MAY 2017
8.	Chutes (3-lane)	124 nos	122 KM	124completed.	02 km done	Work completed
9.	Strom Water drain 124 km (3-lane)	124 km	Work not started	Drawing under finalization. work not Started expected to finish By 10th July 2017.	NIL	Drawing approval is required
10. A	Rain water Harvesting	481 nos	Work not started	Work not started, drawing under finalization. work will start after approval of drawing.	NIL	Work will start after approval of drawing
11.	Road Signage	128 nos	38 nos completed	87 nos completed. work in progress. With Backlog of 41 Kms.	49 nos completed	41 nos is left ,work in progress

12	Solar Power Farms	9 nos	Work not started	Work not started. Approval of drawing is awaited. Work will be Completed by July 2017.	NIL	Drawing approval is required
13.	Electric poles	1245 nos	262 nos completed	351 nos Completed work in progress. With backlog of 894 Nos.	89 nos completed in may 2017	Progress is slow ,work in progress
14.	Turfing (3-lane)	94 km	89 km	89 km done. work in progress. With - backlog of 5 Km.	NIL no work done in may 2017	5 km left no work in may 2017
15.	Stone Bolder pitching (3-lane)	30km	30 km	Completed.	NIL	Work completed
16.	Avenue plantation(3-lane)	124 nos	72 nos completed	72 nos completed work in progress .with backlog of 52Nos.	NIL	52 nos left no work in may 2017
17.	Land scaping	3 nos	Not started	Not started ,Drawing under approval.	NIL	Drawing approval is awaited
18.	Boundary Stone	59.14 km	Work not started	Casting of stone in Progress with Backlog of 59.14 Km.	NIL backlog of 59.14 km	Casting is progress
19.	Road studs	22132 nos	22132 nos done	Work completed.(22132 nos)	NIL	Work completed
20.	Delineators	124 km	124 km done	Work completed.(124 km)	NIL	Work completed
21.	Blinker Lights	24 Nos	Work not started	Work not Started. with backlog of 24 Nos	NIL with backlog of 24 nos	Work not start

Package IV SERVICES ROAD





SR.NO.	ITEMS	SCOPE	STATUS AS ON 01/05/2017	STATUS AS ON 31/05/2017	Incremental Progress in MAY 2017 i.e. in 31 days	Remark
1. 	Road work (like embankment ,sub-grade, GSB,WMM, DBM,etc.)	59.14 kms	58.10 km	58.10 km work completed in remaining 1.40 km - land problem is there.	NIL	Land problem in 1.40 km
2.	Culvert	128 nos	Completed	Completed.	NIL	Work completed
3.	Minor Bridge	8 nos	Completed	Completed.	NIL	Work completed
4.	Trufing on side slopes	59.14km	6 km done	7 km done work in progress. With Backlog of 44.48 km.	1 km done	52.14 km is left ,work in progress
5.	Road Marking	18 km	14 km	18 km work Completed.	4 km done	Work completed
6.	Road Signage	59.14 km	Work not started	Not started, will be Completed by June 2017 as reported.	NIL	Work not started

 Work Completed.

 Work not Done.

 Work in Progress.

 Approval of Drawing Required.

 Land Aquisition required.



Progress of May 2017.

Package V:-**Main Carriageway:-**

Sr.no.	ITEMS	SCOPE	STATUS AS ON 1/5/2017	STATUS AS ON 31/5/2017	Incremental Progress in MAY 2017 i.e. in 31 days	Remarks
1.	Road work (3-lane)	126 km	125.40 km completed	Completed.(126 km)	0.60 km done	Work completed
2.	Bridges	5 nos	4.5 nos	All Completed.	0.5 nos	Work completed
3.	Expansion Joints	34 nos	26 nos completed	Completed 26 Nos and Work in Progress. With Backlog of 8 Nos.	NIL	No work done in may 2017 backlog of 8 nos
4.	Interchange	2 nos	1 no done	1 no completed and work in progress.	NIL	1 no left
5.	Ramp Plaza	1 no	Work not started	Not started work will be completed by august 2017.	NIL	No work done in may 2017
6.	Toll Plaza	1 no	Work not done	Work in progress and will be - Completed by July 2017.	NIL	Work in progress
7.	ROW fencing (3-lane)	120.2 km	75.50 KM	84.50 km completed.	9 km done	35.7 km is left
8.	Median fencing (6-lane)	55.90 km	51 km done	52.8 km completed ,work in progress. With backlog of 3.10 km.	1.8 km done	3.1 km left
9.	W-Beam crash Barrier (3-lane)	118.4 km	105 km done	114.5 km completed work in progress. With backlog of 3.9 Km.	9.5 km done	3.9 km crash barrier is left
10.	Chutes (6- lane)	105.63 km	89.83 km done	97.89 km completed Work in progress. With backlog of 7.74 Kms .	8.06 km done	7.74 km left
11.	Median drain (6-lane)	7.39 km	5.33 km done	Completed.(7.39 km)	2.06 km done	Work completed

12.	Storm water drain (3-lane)	78.28 km	Work not started	Work not started .It is reported that work will be completed in July 2017.Drawing submitted for approval .	NIL	Drawing submitted approval is awaited
13.	Rain water harvesting	252 nos	Work not started	Work not started. Drawing submitted for Approval .Backlog of 50 Nos.	NIL	Approval of drawing is awaited
14.	Road marking	124.40 km	95.20 km done	113.50 km complete, work in progress. with Backlog of 11 Km.	18.30 km done	10.9 km is left
15.	Road signage	116.50 km	58.09 km done	61 km completed , work in progress. With Backlog of 8 Km.	2.91 km done with backlog of 8 kms	55.5 km is left to be done
16.	Solar power farms(no of location)	7 nos	Work not started	2 nos in progress ,rest will be completed by july 2017.	NIL	Work in progress
17.	Electric Poles	405 nos	Work not started	100 nos in progress rest will be completed by 30 June 2017.	NIL	Work in progress ,progress is slow
18.	High mast light	8 nos	Work not started	3 nos in progress ,rest will be completed by June 2017.	NIL	Progress is slow
19.	Turfing (3-lane)	102.61 km	47.31 km done	52.20 km completed, work in progress. With Backlog of 50.41 km.	4.89 km	50.41 km left
20.	Stone Bolder pitching (3-lane)	14.56 km	Work not done	Work started 0.450 Km done and will be completed by July 2017. Backlog of 5.05 Km is there.	0.450 km done	14.11 km left
21.	Median plantation (6-lane)	55.90 km	48.12 km done	49.50 km completed ,work in progress, with backlog of 6.40 Km.	6.40 km done	14.11 km left


22.	Avenue plantation (3-lane)	114 nos	10 nos completed	11 nos completed work in progress. Total work will be completed by June 2017 With Backlog of 63 Nos.	01 nos completed	103 nos left progress is slow. Progress is very slow.
23. A	Land scaping (no of location)	1 no	Work not started	Work will start only after approval of drawings .	NIL	Drawing approval is awaited
24.	Boundry Stones (3-lane)	76.40 km	Work not started	Work in Progress and will be completed by June 2017.backlog of 32 Kms is there.	NIL	Progress of work is slow 76.40 km left
25.	Road studs	23645 nos	Work not started	Work in Progress with backlog of 14645 Nos .	NIL	Progress is very slow
26.	Delineators (3-lane)	111.80 km	75 km done	85.50 km completed with Backlog of 26.33 Kms.	10.50 km done	26.30 km is left which is backlog
27.	Blinker Lights	15 nos	Work not started	Work not started .with Backlog of 15 Km.	NIL	15 nos left

PACKAGE -V OF SERVICE ROAD




Sr. no.	ITEMS	SCOPE	STATUS AS ON 31/5/2017	STATUS AS ON 31/5/2017	Incremental Progress in MAY 2017 i.e. in 31 days	Remark
1	a).Embankment	76.40km	56.44 km	63.30 km work in progress. with Backlog of 4.7 Km.	6.86 KM done	13.1 KM Left
2	b).Sub grade	76.40 km	53.24 km	60.80 km ,work in progress. With Backlog of 7.5 Km.	7.56 km done	15.60 km left
3	c).GSB	76.40 km	49.27 km	53.50 km ,work in progress.	4.23 km	22.90 km left
4	d).WMM	76.40 km	45.12 km	49.40 km completed ,work in progress.	4.28 km	27 km left
5	e). DBM	76.40 km	36.15 km	44.00 km completed ,work in progress.with backlog of 24 km .	7.85 km	32.40km left
6	f).BC	76.40 km	24.07 km	40.70 km completed. work in progress. With Backlog of 27 .30 Km.	16.63 km	35.70 km left
7	Culvert	115 nos	109 km	111 Nos completed ,work in progress.	2 nos	4 nos left
8	Minor Bridge	9 nos	7.5 nos	8 nos completed. work in progress.	0.5 nos	1 no is left
9	Turfing on side-scope	76.40 km	Work not started	Work started with backlog of 34 km.	NIL	Work not started 76.40 km left with backlog of 34 km
10	Road Marking	28.30 km	Work not started	Not started, with Backlog of 8 Km.	NIL	Work not started
11	Road Signage	76.40 km	Work not started	Work started Backlog of 12 Kms	NIL	Work not started
12	Guide Bund	1 km	Work not started	Not Started of Backlog 1 Km is there.	NIL	Work not started

- Work Completed.
- Work not Done.
- Work in Progress



Approval of Drawing Required.



Land Aquisition required.

S.O. TO. C.E.O



Progress of May 2017.