

## AGRA-LUCKNOW EXPRESSWAY

### STATUS OF WORKS IN PROGRESS / NOT STARTED

Progress review Meeting of Agra - Lucknow Expressway was held on 06/07/2017 under Chairmanship of CEO, in which All Contractor of Different Packages (i.e from package I to Package V ) has given target dates of Completion of all remaining works of Packages . dates of Completion Was Singed by the Contractor **(Photo Copy attached)** were as follows, -----

#### PACKAGE-1

S.No.	ITEMS	SCOPE	Work done Till 14./07/2017	Work done Till 11/08/2017	Incremental Progress from 14.07.2017 to 11.08.2017	BALANCE WORK LEFT On 12/08/2017	DATE of Completion As given in Meeting of 06/07/2017
1	Row Fencing (3-Lane)	114.19 km	96.24 Km	99.87 Km	3.63 km	14.32 km	30/08/2017
2	Strom water drain (3-lane)	111.99 km	6.66 Km	13.74 Km	7.08 km	98.25 km	31/10/2017
3	Electric poles (no of location/total no of poles)	758 nos	553 Nos	683 Nos	130 Nos	75 nos	31/08/2017
4	Turfing/stone boulder pitching (3-lane)	111.99 km	111.54 Km	111.73 Km	0.19 km	0.26 km	30/08/2017

S.No.	ITEMS	SCOPE	Work done Till 14./07/2017	Work done Till 11/08/2017	Incremental Progress from 14.07.2017 to 11.08.2017	BALANCE WORK LEFT On 12/08/2017	DATE of Completion As given in Meeting of 06/07/2017
5	Road Studs (3-lane)	4673 Nos	3613 Nos	3613 Nos	NIL	1060	31/10/2017
6	Ramp Plaza (8 nos)	8 Nos	Not Started	Not Started	NIL	8Nos	31/10/2017
7	Solar Power Farms (no of location)	5 nos	Not Started	Not Started	NIL	5 Nos	
8	Land scaping (no of location)	3 nos	Not started	Not started	NIL	3 Nos	31/8/2017
9	Toll Plaza	1 nos	Structure work Completed	Structure Completed 0.985	NIL	0.015	20/08/2017
10	Avenue Plantation	111.993 km /93670 Nos	36000 Nos	75000 nos	39000	18670 nos	31/8/2017
11	Blinker light	11 nos	Work Not started	11 Nos	NIL	Completed	31/8/2017
12	Road singage	645 nos	574 Nos	588	14 Nos	57 nos	31/8/2017
13	Over Head Sinages	74 Nos	Work Not started	3 Nos	3 Nos	71 Nos	31/8/2017
14	Rain Water harvesting	220 Nos	86 nos	86 nos	NIL	134 nos	31/10/2017

## AGRA-LUCKNOW EXPRESSWAY

### STATUS OF WORKS IN PROGRESS / NOT STARTED

#### SERVICE ROAD      PACKAGE-1

S.No.	Items	Scope	Work done Till 14./07/2017	Work done Till 11/08/2017	Incremental Progress from 14.07.2017 to 11.08.2017	BALANCE WORK LEFT on 12/08/2017	DATE of Completion As given in Meeting of 06/07/2017
1	Embankment	53.42 km	50.12 km	50.19 Km	0.07 km	3.23 km	31/10/2017
2	Sub Grade Top	53.42 Km	50.12 km	50.12 km	NIL	3.23 km	31/10/2017
3	Granular Sub Base	53.42 Km	50.12 km	50.12 km	NIL	3.23 km	31/10/2017
4	Wet Mix Macadam	53.42 Km	50.12 km	50.12 km	NIL	3.23 km	31/10/2017
5	Bituminous Concrete	53.42 km	49.82 km	50.12 km	0.3 km	3.23 km	31/10/2017
6	Turfing on Side Slopes	53.42 km	14 km	21.50 km	7.5 Km	31.92 km	15/09/2017
7	Dense Bituminous Macadm	53.42 km	49.82 km	50.12 km	0.3 km	3.3 km	31/10/2017
8	Road marking	9.06 km	Work not Started	Work not Started	NIL	9.06 km	31/08/2017
9	Road Signage and Road Furniture	53.42 Km	Work not Started	Work not Started	NIL	53.42 km	31/08/2017

## AGRA-LUCKNOW EXPRESSWAY

### STATUS OF WORKS IN PROGRESS / NOT STARTED

#### PACKAGE-II

S.No.	ITEMS	SCOPE	Work done Till 14./07/2017	Work done Till 11/08/2017	Incremental Progress from 14.07.2017 to 11.08.2017	BALANCE WORK LEFT on 12/08/2017	DATE of Completion As given in Meeting of 06/07/2017
1	W-Beam Crash Barrier	124 km	122.67 Km	122.67 Km	NIL	1.33 km	25/08/2017
2	Chutes, (3-lane)	104 km	101.51 km	102.33 km	0.82 km	1.69 km	LAQ ISSUE
3	Road Marking (3-lane)	124 km	123.77 Km	123.77 Km	NIL	0.23 km	15/08/2017
4	Road signage (3-lane)	2481 Nos	1664 nos	1714 Km	50 Nos	767 Nos	15/09/2017
5	Turfing (3-lane)	95.28 km Km	93.22 Km	93.22 Km	NIL	2.06 km	15/09/2017
6	Boundary Stones	62 kms	16.74 Km	27.45 Km	10.71 km	34.55 km	09-10-2017
7	Road Studs	16 km	2.15 Km	2.6 Km	0.45 km	13.40	31/08/2017
8	Delineators	124 km	94.77 Km	104.16 Km	9.39 km	29.23 km	30/08/2017

S.No.	ITEMS	SCOPE	Work done Till 14./07/2017	Work done Till 11/08/2017	Incremental Progress from 14.07.2017 to 11.08.2017	BALANCE WORK LEFT on 12/08/2017	DATE of Completion As given in Meeting of 06/07/2017
9	Water cooler at way side amenities (No of Location)	2 Nos	Work Not Started	Work Not Started	NIL	2 Nos	15/10/2017
10	Storm Water Drain (3-lane)	124 km	0.91Km	5.84 Km	4.93 km	118.16 km	15/10/2017
11	Rain water harvesting	248 Nos	Work Not Started	Work Not Started	NIL	248 Nos	15/10/2017
12	Land Scalping	2 Nos	Work Not Started	Work Not Started	NIL	2 Nos	Land Problem
13	Blinker Lights	14 Nos	Work Not Started	Work Not Started	NIL	14 Nos	15/10/2017
14	Interchange	4 Nos	Work Not Started	Work Not Started	NIL	4 Nos	09-10-2017
15	Ramp Plaza	28 Nos	Work Not Started	Work Not Started	NIL	28 Nos	14/07/2017
16	Solar Power Farms	6 Nos	Work Not Started	Work Not Started	NIL	6 Nos	15/10/2017
17	Electric Poles	1732 nos	1010 nos	1020 nos	10 Nos	712 Nos	60 days after land Availability
18	Row Fancing	120 km	79.26 km	89.05 km	9.79 km	30.95 Km	30/8/2017

S.No.	ITEMS	SCOPE	Work done Till 14./07/2017	Work done Till 11/08/2017	Incremental Progress from 14.07.2017 to 11.08.2017	BALANCE WORK LEFT on 12/08/2017	DATE of Completion As given in Meeting of 06/07/2017
19	Avenue Plantation	120 km	60.37 km	64.25 km	3.88 km	55.75 km	Land problem
20	High Mast Light	6 nos	Work Not Started	Work Not Started	NIL	6 Nos	15/10/2017

PACKAGE II

SERVICES ROAD

S.No.	ITEMS	SCOPE	Work done Till 14/07/2017	Work done Till 11/08/2017	Incremental Progress from 14.07.2017 to 11.08.2017	BALANCE WORK LEFT On 12/08/2017	DATE of Completion As given in Meeting of 06/07/2017
1	Embankment	60.524 Km	57.90 Km	58.22 Km	0.32 km	2.38 km	20/08/2017
2	Sub Grade Top	60.60	55.90 Km	58.22 Km	2.32 km	2.52 km	20/08/2017
3	Granular Sub Base	60.60	55.58 Km	58.10 Km	2.5 km	2.5 km	20/08/2017
4	Wet Mix Macadam	60.60	51.19 km	58.22 km	7.03 km	2.38 km	20/08/2017
5	Dense Bituminous	60.60	47.49 km	51.74 km	4.25 km	8.86 km	20/08/2017
6	Bituminous Concrete	60.60	46.01 km	49.71 km	3.7 km	10.89 km	20/08/2017
7	Minor Bridges	22 nos	17 nos	20 nos	3 Nos	2 nos	30/09/2017

S.No.	ITEMS	SCOPE	Work done Till 14./07/2017	Work done Till 11/08/2017	Incremental Progress from 14.07.2017 to 11.08.2017	BALANCE WORK LEFT on 12/08/2017	DATE of Completion As given in Meeting of 06/07/2017
9	Road Marking	33 Km	Work Not Started	Work Not Started	NIL	33 km	16 Days After Completion of SR.
10	Road Signage	60.60 km	Work Not Started	Work Not Started	NIL	60.60 km	17 Days After Completion of SR.
11	Culverts	152 nos	151 nos	152 nos	1 No	NIL	Completed

## AGRA-LUCKNOW EXPRESSWAY

### STATUS OF WORKS IN PROGRESS / NOT STARTED PACKAGE III

	ITEMS	SCOPE	Work done Till 14./07/2017	Work done Till 11.08.2017	Incremental Progress from 14.07.2017 to 11.08.2017	BALANCE WORK LEFT on 12/08/2017	DATE of Completion As given in Meeting of 06/07/2017
1	Electric Poles No of locatoin /No of Poles	202 Nos	186 nos	186 km	NIL	16 Nos	30/09/2017
2	Delineators (3-lane)	114 Kms	75 km	114 km	39 km	Completed	Completed
3	Ramp Plaza	4 Nos Localion	Work Not Started	Work Not Started	NIL	4 Nos	20/09/2017
4	Rain water Harvesting (3-lane)	228 nos	Work Not Started	16 nos	16 Nos	212 nos	30/09/2017
5	Solar Power Farms	1 No	Work Not Started	Work Not Started	NIL	1 No	30/09/2017
6	Road studs	4.18 Km	Work Not Started	Work Not Started	NIL	4.18 km	30/09/2017
7	Blinker Light	6 Nos	Work Not Started	Work Not Started	NIL	6 Nos	30/09/2017
8	Avenue Plantatoin	114 Km	56.75 km	56.75 km	NIL	57.25 km	30/09/2017
9	Row fencing	114 Km	112.90 km	112.90 km	NIL	1.1 km	30/09/2017
10	Storm Water Drain	114 Km	27 km	42 km	15 km	72 km	30/07/2017
11	Road Signage	1703 Nos	1679	1689 Nos	10 Nos	14 Nos	30/07/2017



	ITEMS	SCOPE	Work done Till 14./07/2017	Work done Till 11.08.2017	Incremental Progress from 14.07.2017 to 11.08.2017	BALANCE WORK LEFT on 12/08/2017	DATE of Completion As given in Meeting of 06/07/2017
--	-------	-------	-------------------------------	------------------------------	---	--	---

## AGRA-LUCKNOW EXPRESSWAY

### STATUS OF WORKS IN PROGRESS / NOT STARTED PACKAGE III

#### SERVICES ROAD

S.No.	ITEMS	SCOPE	Work done Till 14/07/2017	Work done Till 11.08.2017	Incremental Progress from 14.07.2017 to 11.08.2017	BALANCE WORK LEFT On 12/08/2017	DATE of Completion As given in Meeting of 06/07/2017	Remarks
1	Road Signage	57.14 Km	Work Not Started	Work Not Started	NIL	57.14 km	30/9/2017	Work not started, backlog of 57.14 km drawing approval is awaited.
2	Road Marking	8.40 Km	6.50 km	8.40 km km	1.9 km	NIL	Completed	Completed.

## AGRA-LUCKNOW EXPRESSWAY

### STATUS OF WORKS IN PROGRESS / NOT STARTED

#### PACKAGE IV

S.No.	ITEMS	SCOPE	Work done Till 14./07/2017	Work done Till 11./08/2017	Incremental Progress from 14.07.2017 to 11.08.2017	BALANCE WORK LEFT On 12/08/2017	DATE of Completion As given in Meeting of 06/07/2017
1	ROW Fencing (3-lane)	124 km	118 Km done	119.50 Km	1.50	4.5 Km	
2	Strom Water drain 124 km (3-lane)	124 km	2.75 Km Done	6.65 Km Done	3.90 km	117.35 km	25/10/2017
3	Road Signage	2625 Nos	2143 no	2517 Nos	374 Nos	108 nos	25/08/2017
4	Electric poles	1245 nos	724 Nos	909 Nos	185 nos	336 Nos	25/10/2017
5	Turfing (3-lane)	94 km	92 Km	94 km	2 km	Completed	27/7/2017
6	Avenue plantation(3-lane)	65 km	54 km Completed	61 km	7 Km	04 Km	31/08/2017
7	Boundary Stone	59.14 km	13.90 Km Done	48.10 km	34.20 km	11.04 km	
8	Blinker Lights	24 Nos	Work Not started	Work Not started	NIL	24 Nos	

<b>S.No.</b>	<b>ITEMS</b>	<b>SCOPE</b>	<b>Work done Till 14./07/2017</b>	<b>Work done Till 11./08/2017</b>	<b>Incremental Progress from 14.07.2017 to 11.08.2017</b>	<b>BALANCE WORK LEFT On 12/08/2017</b>	<b>DATE of Completion As given in Meeting of 06/07/2017</b>
9	Ramp Plaza	16 Nos	work Not Started	work Not Started	NIL	16 Nos	30/09/2017
10	Rain water Harvesting	248 nos	Work Not Started	Work Not Started	NIL	248 Nos	25/10/2017
11	Solar Power Farms	9 nos	Work Not started	Work Not started	NIL	9 Nos	25/10/2017
12	Land scaping	3 nos	Work Not Started	Work Not Started	NIL	3 Nos	30/09/2017

## AGRA-LUCKNOW EXPRESSWAY

### STATUS OF WORKS IN PROGRESS / NOT STARTED

#### PACKAGE IV

S.No.	<u>SERVICES ROAD</u>						
	ITEMS	59.14 km	Work done Till 14./07/201	Work done Till 11./08/201	Incremental Progress from 14.07.2017 to 11.08.2017	BALANCE WORK LEFT On 12/08/2017	DATE of Completion As given in Meeting of 06/07/2017
1	Embankment	59.14 km	58.45 km	58.45 km	NIL	0.69 km	
2	Sub Grade Top	59.14 km	58.45 km	58.45 km	NIL	0.69 km	
3	Wet Mix Macadam	59.14 km	58.45 km	58.45 km	NIL	0.69 km	
4	Dense Bituminous Macadm	59.14 km	58.10 km	58.10 km	NIL	1.7 km	
5	Bitaminous concrete.	59.14 km	58.10 km	58.10 km	NIL	1.04 km	
6	Turfing on Side Slopes	59.14 km	26.88 km	28.58 km	1.7 Km	30.56 km	
7	Road signage	59.14	Work not Started	Work not Started	NIL	59.14 km	

**AGRA-LUCKNOW EXPRESSWAY**  
**STATUS OF WORK IN PROGRESS/NOT STARTED**

**PACKAGE V**

Sl. No.	ITEMS	UNITS	SCOPE	WORK DONE TILL 14.07.2017	WORK DONE TILL 11.08.2017	Incremental Progress from 14.07.2017 to 11.08.2017	BALANCE WORK LEFT On 12/08/2017	DATE of Completion As given in Meeting of 06/07/2017
1	Bituminous Concrete	3-Lane km	126.00	125.40	126 km	60 km	NIL	18/8/2017
2	Bridge/ ROB	Nos.	5	5	5 Nos	NIL	Completed	
3	Expansion Joints	Nos.	34	26	26 nos	NIL	8 Nos	30/09/2017
4	Interchange	Nos.	1	1	1 no	NIL	Completed	31/10/2017
5	Ramp Plaza	Nos.	3	0	0	NIL	3	31.10.2017
6	Toll Plaza	Nos.	1.0	0.5	0.5	NIL	0.5	31.10.2017
7	ROW Fencing	3-Lane km	120.22	101.5	105.80	4.3 km	14.42 km	31/09/2017
8	Median Fencing	6-Lane km	55.9	53.9	54.10	0.2 km	1.8 km	31/08/2017
9	W-Beam Crash Barrier	3-Lane km	118.4	114.5	114.5	NIL	3.9 Km	15/09/2017
10	Chutes	3-Lane km	105.63	104.34	105.63		3.9 km	31/08/2017
11	Median drain	6-Lane km	7.39	7.39	7.39 km	<b>Completed</b>		31.11.2017
12	Storm Water Drain	3-Lane km	78.28	0.00	0.00	NIL	78.28 km	15/11/2017

13	Rain Water Harvesting	Nos.	252.00	0.00	0.00	NIL	252.00	15.11.2017
14	Road Marking	3-Lane km	124.40	113.50	117.10 km	3.6 km	7.4 km	10.8.2017
15	Road Signage	Nos	1870	1451 nos	1451 nos	NIL	419 Nos	15/09/2017
16	Solar power Farms	No. of Locations	7.00	0.00	0.00	NIL	7.00	15.10.2017
17	Electric Poles	Nos of Poles	405	0	0.00	NIL	405 Nos	31/10/2017
18	High Mast Light	Nos of High mast	8	0	0.00	NIL	8 NO	30/09/2017
19	Turfing	3-Lane km	102.61	92.50	100.56 km	8.06 km	2.05 km	15/10/2017
20	Stone Boulder Pitching	3-Lane km	14.56	1.50	1.88 km	0.38	12.68 km	31.11.2017
21	Median Plantation	6-Lane km	55.90	40.50	55.90	15.4 km	Completed	Completed
22	Avenue Plantation	3-Lane km	114.00	58.45	87.15	28.70 km	26.85 km	15/08/2017
23	Landscaping	No. of Locations	1.00	0.00	0.00	NIL	1.00	31/10/2017
24	Boundary Stones	3-Lane km	76.40	0.00	0.00	NIL	76.40	30/09/2017
25	Road Studs	m	23645	12500	15000	2500 m	8645 m	31.08.2017
26	Delineators	3-Lane km	111.80	104.48	111.80	7.32 km	Completed	Completed
27	Blinker Lights	Nos.	15.00	0.00	0.00	NIL	15.00	31.10.2017

## AGRA-LUCKNOW EXPRESSWAY

### PACKAGE : V

### SERVICES ROAD

S.NO	ITEMS	Unit	Scope	work done Till 14.7.2017	work done Till 11.8.2017	Incremental Progress from 14.07.2017 to 11.08.2017	BALANCE WORK LEFT On 12/08/2017	DATE of Completion As given in Meeting of 06/07/2017
1	Embankment	km	76.40	66.70	67.20	0.5 km	9.2 km	31.10.2017
2	Sub Grade Top	km	76.40	63.30	65.40	2.1 km	11 km	31.10.2017
3	Granular Sub Base	km	76.40	59.50	63.50	4.0 km	12.9 km	31.10.2017
4	Wet Mix Macadam	km	76.40	54.20	56.70	0.50 km	19.7 km	31.10.2017
5	Dense Bituminous Macadam	km	76.40	49.10	52.20	3.1 km	24.2 km	31.10.2017
6	Bituminous Concrete	km	76.40	45.90	50.30	4.4 km	26.10 km	31.10.2017
7	Culverts	Nos.	121	112	112	NIL	09 nos	31.10.2017
8	Minor Bridges	Nos	9	8	8.5	0.5	0.5	31.10.2017
9	Turfing on Side Slopes	km	76.40	15.50	24.10 km	8.6 km	52.30 km	31.10.2017
10	Road Marking	km	28.30	0.00	0.00	NIL	28.30 km	31.10.2017
11	Road Signage	km	76.40	22.34	31.11 km	8.77 km	45.29 km	31.10.2017
12	Guide Bund at 261	km	1.00	0.00	0.00	NIL	1.00	31.10.2017