

AGRA-LUCKNOW EXPRESSWAY

STATUS OF WORKS IN PROGRESS / NOT STARTED

Progress review Meeting of Agra - Lucknow Expressway was held on 06/07/2017 under Chairmanship of CEO, in which All Contractor of Different Packages (i.e from package I to Package V) has given target dates of Completion of all remaining works of Packages . dates of Completion

Was Singed by the Contractor

(Photo Copy attached) were as follows, -----

PACKAGE-1

S.No.	ITEMS	SCOPE	work done Till 01..9.2017	Work done Till 12 /09/2017	Incremental Progress from 01.09.2017 to 12.09.2017	BALANCE WORK LEFT On13/09/2017	DATE of Completion As given in Meeting of 06/07/2017
1	Row Fencing (3-Lane)	114.19 km	103.17	103.40 km	0.23 km	10.79 km	30/08/2017
2	Strom water drain (3-lane)	111.99 km	19.93	20.24 km	2.31 km	89.75 km	31/10/2017
3	Electric poles (no of location/total no of poles)	758 nos	683	683	NIL	75 Nos	31/08/2017
4	Turfing/stone boulder pitching (3-	111.99 km	111.92	111.95 km	0.03 km	0.04 km	30/08/2017

S.No.	ITEMS	SCOPE	work done Till 01..9.2017	Work done Till 12 /09/2017	Incremental Progress from 01.09.2017 to 12.09.2017	BALANCE WORK LEFT On13/09/2017	DATE of Completion As given in Meeting of 06/07/2017
5	Road Studs (3-lane)	4673 Nos	Not Started	wrok Not Started	NIL	4673 nos	31/10/2017
6	Ramp Plaza (8 nos)	8 Nos	Started	Wrok Not Starte	NIL	8 nos	31/10/2017
7	Solar Power Farms (no of location)	5 nos	Not Started	Not Started	NIL	5 nos	
8	Land scaping (no of	3 nos	Not started	Not started	NIL	3 nos	31/8/2017
9	Toll Plaza	1 nos	0.988	0.988	NIL	0.012	20/08/2017
10	Road singage	645 nos	592	622	30 nos	23 nos	31/8/2017
11	Over Head Sinages	74 Nos	6 nos	8 nos	2 nos	66 nos	31/8/2017
12	Rain Water harvesting	220 Nos	86 nos	86 nos	NIL	134 nos	31/10/2017

AGRA-LUCKNOW EXPRESSWAY

STATUS OF WORKS IN PROGRESS / NOT STARTED

SERVICE ROAD

S.No.	Items	Scope	work done Till 01.9.2017	Work done Till 12 /09/2017	Incremental Progress from 01.09.2017 to 12.09.2017	BALANCE WORK LEFT On13/09/2017	DATE of Completion As given in Meeting of 06/07/2017
1	Embankment	53.42 km	50.29 Km	50.29 Km	NIL	3.13 km	31/10/2017
2	Sub Grade Top	53.42 Km	50.12 km	50.12 km	NIL	3.13 km	31/10/2017
3	Granular Sub Base	53.42 Km	50.12 km	50.12 km	NIL	3.13 km	31/10/2017
4	Wet Mix Macadam	53.42 Km	50.12 km	50.12 km	NIL	3.13 km	31/10/2017
5	Bituminous Concrete	53.42 km	50.12 km	50.12 km	NIL	3.13 km	31/10/2017
6	Turfing on Side Slopes	53.42 km	22.70 km	23.00 km	0.30 km	30.72 km	15/09/2017
7	Dense Bituminous Macadm	53.42 km	50.12 km	50.12 km	NIL	3.13 km	31/10/2017
8	Road marking	9.06 km	0.00	0.00	NIL	9.06 km	31/08/2017
9	Road Signage and Road Furniture	53.42 Km	0.50	8.00	7.50 km	45.42 km	31/08/2017

AGRA-LUCKNOW EXPRESSWAY

STATUS OF WORKS IN PROGRESS / NOT STARTED

PACKAGE-II

S.No.	ITEMS	SCOPE	work done Till 01.9.2017	work done Till 12.9.2017	Incremental Progress from 01.09.2017 to 12.09.2017	BALANCE WORK LEFT On 13 /09/2017	DATE of Completion As given in Meeting of 06/07/2017
1	Chutes, (3-lane)	104 km	102.59	102.67 km	0.08	1.33 km	LAQ ISSUE
2	Road signage (3-lane)	2481 Nos	1726 nos	1812 No	86 Nos	669 nos	15/09/2017
3	Turfing (3-lane)	95.28 km Km	93.22	93.22	NIL	2.06 km	15/09/2017
4	Boundary Stones	62 kms	27.45	27.45	NIL	34.55 km	10/9/2017
5	Road Studs	16 km	2.60 km	2.60 km	NIL	13.40 km	31/08/2017
6	Water cooler at way side amenities (No of Location)	2 Nos	Work Not Started	Work Not Started	NIL	2 nos	15/10/2017
7	Storm Water Drain (3- lane)	124 km	7.59 km	8.27 km	0.68	115.73 km	15/10/2017

S.No.	ITEMS	SCOPE	work done Till 01.9.2017	work done Till 12.9.2017	Incremental Progress from 01.09.2017 to 12.09.2017	BALANCE WORK LEFT On 13 /09/2017	DATE of Completion As given in Meeting of 06/07/2017
8	Rain water harvesting	248 Nos	Work Not Started	work Not Started	NIL	248 nos	15/10/2017
9	Land Scalping	2 Nos	Work Not Started	Work Not Started	NIL	2 nos	Land Problem
10	Blinker Lights	14 Nos	Work Not Started	Work Not Started	NIL	14 nos	15/10/2017
11	Interchange	4 Nos	Work Not Started	Work Not Started	NIL	4 nos	10/9/2017
12	Ramp Plaza	28 Nos	Started	7 started	7 started	28 nos	14/07/2017
13	Solar Power Farms	6 Nos	Work Not Started	Work NOT Started	NIL	6 nos	15/10/2017
14	Electric Poles	1732 nos	1020 nos	1178 nos	158 nos	554 nos	60 days after land Availability
15	Row Fancing	120 km	99.21 km	101.25	2.04 km	18.75 km	30/8/2017
16	Avenue Plantation	120 km	64.25 km	64.25 km	NIL	55.75 km	
17	High Mast Light	6 nos	Work Not Started	Wrok Not Started	NIL	6 nos	15/10/2017

S.No.	ITEMS	SCOPE	work done Till 01.9.2017	work done Till 12.9.2017	Incremental Progress from 01.09.2017 to 12.09.2017	BALANCE WORK LEFT On 13 /09/2017	DATE of Completion As given in Meeting of 06/07/2017
-------	-------	-------	-----------------------------	-----------------------------	---	--	---

PACKAGE II

SERVICES ROAD

S.No.	ITEMS	SCOPE	work done Till 01.9.2017	work done Till 12.9.2017	Incremental Progress from 01.09.2017 to 12.09.2017	BALANCE WORK LEFT On 13 /09/2017	DATE of Completion As given in Meeting of 06/07/2017
1	Embankment	60.524 Km	58.93 km	58.93 km	NIL	1.59 km	20/08/2017
2	Sub Grade Top	60.60	58.34 km	58.49 km	0.15 nos	2.11 km	20/08/2017
3	Granular Sub Base	60.60	54.58 km	57.97 km	0.39 km	5.63 km	20/08/2017
4	Wet Mix Macadam	60.60	55.56 km	55.82 km	0.26 km	4.78 km	20/08/2017
5	Dense Bituminous	60.60	53.51	53.71	0.20 km	6.89 km	20/08/2017
6	Bituminous Concrete	60.60	52.07	52.26	0.19 km	8.34 km	20/08/2017
7	Minor Bridges	22 nos	20 Nos	20 Nos	NIL	2 Nos	30/09/2017
8	Turfing on Side Slopes	60.60 km	26.92	29.50 km	2.58 km	31.10 km	15 Days After Completion of SR.

S.No.	ITEMS	SCOPE	work done Till 01.9.2017	work done Till 12.9.2017	Incremental Progress from 01.09.2017 to 12.09.2017	BALANCE WORK LEFT On 13 /09/2017	DATE of Completion As given in Meeting of 06/07/2017
9	Road Marking	33 Km	Work Not Started	Work Not Started	NIL	33 km	16 Days After Completion of SR.
10	Road Signage	60.60 km	Work Not Started	Not Started	NIL	60-60	17 Days After Completion of SR.

AGRA-LUCKNOW EXPRESSWAY

STATUS OF WORKS IN PROGRESS / NOT STARTED PACKAGE III

	ITEMS	SCOPE	Work done Till 01/09/2017	Work done Till 12 /09/2017	Incremental Progress from 01.09.2017 to 12.09.2017	BALANCE WORK LEFT On 13/09/2017	DATE of Completion As given in Meeting of 06/07/2017
1	Electric Poles No of locatoin /No of Poles	202 Nos	186 km	Work done Till 186 km	Incremental Progress from	BALANCE WORK LEFT	30/09/2017
2	Ramp Plaza	4 Nos Localion	1.00 nos	186 km	NIL	16 Nos	20/09/2017
3	Rain water Harvesting (3-lane)	228 nos	73	2 Nos	1	2 Nos	30/09/2017
4	Solar Power Farms	1 No	Work Not Started	89 nos	16 Nos	2 Nos	30/09/2017
5	Road studs	4.18 Km	Work Not Started	Work Not Started	NIL	1 No	30/09/2017
6	Avenue Plantatoin	114 Km	56.75 km	Work Not Started	NIL	4.18 km	30/09/2017
7	Row fencing	114 Km	112.90 km	56.75 km	NIL	57.25 km	30/09/2017
8	Storm Water Drain	114 Km	51 km	113 km	0.10 km	1.0 km	30/07/2017
9	Road Signage	1703 Nos	1703	56.80 km	5.80 km	57.20 km	30/07/2017

AGRA-LUCKNOW EXPRESSWAY

STATUS OF WORKS IN PROGRESS / NOT STARTED

PACKAGE IV

S.No.	ITEMS	SCOPE	Work done Till 01/09/2017	Work done Till 12 /09/2017	Incremental Progress from 01.09.2017 to 12.09.2017	BALANCE WORK LEFT On 13/09/2017	DATE of Completion As given in Meeting of 06/07/2017
1	ROW Fencing (3-lane)	124 km	119.50 km	119.50 km	NIL	4.50 km	
2	Strom Water drain 124 km (3-lane)	124 km	10.45 km	13.94 km	3.49 km	110.06 km	25/10/2017
3	Road Signage	2625 Nos	2534 No	2537 nos	3 nos	88 nos	25/08/2017
4	Electric poles	1245 nos	909 nos	1031 nos	122 nos	214 nos	25/10/2017
5	Avenue plantation(3-lane)	65 km	64 km	64 km	NIL	01 km	31/08/2017
6	Boundary Stone	59.14 km	52.60 km	53.10 km	0.5 km	6. 04 km	
7	Blinker Lights	24 Nos	work Not Started	work Not Started	NIL	24 nos	
8	Ramp Plaza	16 Nos	work Not Started	work Not Started	NIL	16 nos	30/09/2017

S.No.	ITEMS	SCOPE	Work done Till 01/09/2017	Work done Till 12 /09/2017	Incremental Progress from 01.09.2017 to 12.09.2017	BALANCE WORK LEFT On 13/09/2017	DATE of Completion As given in Meeting of 06/07/2017
9	Rain water Harvesting	248 nos	Work Not Started	started 7 nos	7 Nos	241 nos	25/10/2017
10	Solar Power Farms	9 nos	Work Not started	Not started	NIL	9 nos	25/10/2017
11	Land scaping	3 nos	Work Not Started	Not Started	NIL	3 nos	30/09/2017

AGRA-LUCKNOW EXPRESSWAY

STATUS OF WORKS IN PROGRESS / NOT STARTED

PACKAGE IV

S.No.	<u>SERVICES ROAD</u>						
	ITEMS	59.14 km	Work done Till 01/09/2017	Work done Till 12 /09/2017	Incremental Progress from 01.09.2017 to 12.09.2017	BALANCE WORK LEFT On 13/09/2017	DATE of Completion As given in Meeting of 06/07/2017
1	Embankment	59.14 km	58.45 km	58.45 km	NIL	0.69 km	Land Problem
2	Sub Grade Top	59.14 km	58.45 km	58.45 km	NIL	0.69 km	Land Problem
3	Wet Mix Macadam	59.14 km	58.45 km	58.45 km	NIL	0.69 km	Land Problem
4	Dense Bituminous Macadm	59.14 km	58.10 km	58.10 km	NIL	1.04 km	Land Problem
5	Bitaminous concrete.	59.14 km	58.10 km	58.10 km	NIL	1.04 km	Land Problem
6	Turfing on Side Slopes	59.14 km	39.16 km	45.16 km	6 km	13.98 km	Land Problem
7	Road signage	59.14	Work not Started	Work not Started	NIL	59.14 km	Land Problem

AGRA-LUCKNOW EXPRESSWAY**STATUS OF WORK IN PROGRESS/NOT STARTED****PACKAGE V**

Sl. No.	ITEMS	UNITS	SCOPE	Work done Till 01/09/2017	Work done Till 12 /09/2017	Incremental Progress from 01.09.2017 to 12.09.2017	BALANCE WORK LEFT On 13/09/2017	DATE of Completion As given in Meeting of 06/07/2017
1	Expansion Joints	Nos.	34	30 nos	30 nos	NIL	4 nos	30/09/2017
2	Ramp Plaza	Nos.	3	work not started	Not started	NIL	3 Nos	31.10.2017
4	Toll Plaza	Nos.	1.0	0.8	0.8	NIL	0.2	31.10.2017
5	ROW Fencing	3-Lane km	120.21	105.80	106.20	0.40 km	14.01 km	31/09/2017
6	W-Beam Crash Barrier	3-Lane km	118.4	114.50	114.80	0.30 km	3.60 km	15/09/2017
7	Storm Water Drain	3-Lane km	78.28	Wrok not Started	Wrok Started	NIL	78.28 km	Work not Started.
8	Rain Water Harvesting	Nos.	252.00	Wrok not Started	Not Started	NIL	252 nos	15.11.2017
9	Road Marking	3-Lane km	124.40	119.70 km	119.70 km	NIL	4.70	10.8.2017
10	Road Signage	Nos	1870	1520.00	1520.00	NIL	350 nos	
11	Solar power Farms	No. of Locations	7.00	Wrok not Started	Wrok not Started	NIL	7.00	15.10.2017
12	Electric Poles	Nos of Poles	405	Pre casting of foundation Wrok in Progress	Pre casting of foundation Wrok in Progress	NIL	405 nos	31/10/2017

13	High Mast Light	Nos of High mast	8	Wrok not Started	Wrok not Started	NIL	8 nos	30/09/2017
14	Stone Boulder Pitching	3-Lane km	14.56	2.47	2.70 km	0.23 km	11.86	31.11.2017
15	Avenue Plantation	3-Lane km	114.00	87.77	91.90 km	4.13 km	22.10 km	15/08/2017
16	Landscaping	No. of Locations	1.00	Wrok not Started	Wrok not Started	NIL	1.0 No	31/10/2017
17	Boundary Stones	3-Lane km	76.40	Wrok not Started	Wrok not Started	NIL	76.40 km	30/09/2017
18	Road Studs	m	23645	15000	3000	15000	20645 M	31.08.2017
19	Blinker Lights	Nos.	15.00	Wrok not Started	Wrok not Started	NIL	15 nos	31.10.2017

AGRA-LUCKNOW EXPRESSWAY

PACKAGE : V

SERVICES ROAD

S.NO	ITEMS	Unit	Scope	Work done Till 01/09/2017	Work done Till 12 /09/2017	Incremental Progress from 01.09.2017 to 1209.2017	BALANCE WORK LEFT On 13/09/2017	DATE of Completion As given in Meeting of 06/07/2017
1	Embankment	km	66.20	63.10	63.60	0.5 km	2.6 km	31.10.2017
2	Sub Grade Top	km	66.20	61.20	61.20	1.0 km	4 km	31.10.2017
3	Granular Sub Base	km	66.20	60.50	60.10	0.60 km	5.1 km	31.10.2017
4	Wet Mix Macadam	km	66.20	56.30	57.30	1.0 km	8.90 km	31.10.2017
5	Dense Bituminous Macadam	km	66.20	53.00	53.30	4.30 km	8.90 km	31.10.2017
6	Bituminous Concrete	km	66.20	50.50	50.70	0.20 km	15.50 km	31.10.2017
7	Culverts	Nos.	121	116	116	NIL	5 nos	31.10.2017
8	Turfing on Side Slopes	km	76.40	36.20	42.00	5.8 km	34.40 km	31.10.2017
9	Road Marking	km	28.30	0.00	Not Started	NIL	28.30 km	31.10.2017
10	Road Signage	km	76.40	40.27	45.76	5.51 km	30.64 km	31.10.2017
11	Guide Bund at 261	km	1.00	0.00	0.00	NIL	1.00	31.10.2017