

Ganga Expressway Project

(Daily Progress Report of C&G and Earthwork)

As on date- **25.09.2022**

Name of Concessionaire	Group No.	Clearing and Grubbing					Earthwork in MCW						Remark
		Scope (Km)	Daily Target (Km)	Work Done Today ¹ (Km)	Work Done Cumulative (Km)	%age Progress	Scope (Cum)	Daily Target (Cum)	Work Done Today (Cum)	Cumulative Work done (Cum)	%age Progress	Approved Borrow Area Qty (Cum)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
IRB	Group-I	129.700		0.000	105.150	81.07%							Progress NIL due to heavy rain
Adani	Group-II	151.700		0.000	112.115	73.91%							Progress NIL due to heavy rain
Adani	Group-III	155.700		0.000	94.140	60.46%							Progress NIL due to heavy rain
Adani	Group-IV	156.847		0.150	89.578	57.11%							-
	TOTAL	593.947	0.0	0.150	400.983	67.51%			-	-			