

Ganga Expressway Project
(Daily Progress Report of C&G and Earthwork)

As on date- **28.11.2022**

Name of Concessionaire	Group No.	Clearing and Grubbing					Earthwork in MCW						Remark
		Scope (Km)	Daily Target (Km)	Work Done Today ¹ (Km)	Work Done Cumulative (Km)	%age Progress	Scope (Cum)	Daily Target (Cum)	Work Done Today (Cum)	Cumulative Work done (Cum)	%age Progress	Approved Borrow Area Qty (Cum)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
IRB	Group-I	129.700			107.260	82.70%	-	-	-	0	#DIV/0!		-
Adani	Group-II	151.700		0.000	129.880	85.62%	4,18,38,378	69,731		1887534	4.51%	26,39,670	-
Adani	Group-III	155.700			133.540	85.77%	4,78,14,080	1,00,000	42,130	983276	2.06%		
Adani	Group-IV	156.847		0.000	128.725	82.07%	4,35,31,440	50,000		1102604	2.53%		-
	TOTAL	593.947	0.0	0.000	499.405	84.08%	13,31,83,898	2,19,731	42,130	39,73,414	2.98%		