

Ganga Expressway Project
(Daily Progress Report of C&G and Earthwork)

As on date- **22.01.2023**

Name of Concessionaire	Group No.	Clearing and Grubbing					Earthwork in MCW						Remark
		Scope (Km)	Daily Target (Km)	Work Done Today ¹ (Km)	Work Done Cumulative (Km)	%age Progress	Scope (Cum)	Daily Target (Cum)	Work Done Today (Cum)	Cumulative Work done (Cum)	%age Progress	Approved Borrow Area Qty (Cum)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
IRB	Group-I	129.700			107.260	82.70%	3,55,80,995	70,000	35,000	4422982	12.43%	47,92,979	
Adani	Group-II	151.700			130.050	85.73%	3,87,55,468	69,731	20,000	4326372	11.16%	47,03,295	
Adani	Group-III	155.700			133.540	85.77%	4,35,23,996	1,00,000	7,500	4094926	9.41%	4901563	
Adani	Group-IV	156.847		0.000	128.725	82.07%	4,83,44,821	57,000	58,600	4713920	9.75%	7993715	
	TOTAL	593.947	0.0	0.000	499.575	84.11%	16,62,05,280	2,96,731	1,21,100	1,75,58,200	10.56%	2,23,91,552	