

Ganga Expressway Project
(Daily Progress Report of C&G and Earthwork)

As on date- **26.03.23**

Name of Concessionaire	Group No.	Clearing and Grubbing					Earthwork in MCW						Remark
		Scope (Km)	Daily Target (Km)	Work Done Today ¹ (Km)	Work Done Cumulative (Km)	%age Progress	Scope (Cum)	Daily Target (Cum)	Work Done Today (Cum)	Cumulative Work done (Cum)	%age Progress	Approved Borrow Area Qty (Cum)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
IRB	Group-I	125.910			107.260	85.19%	3,55,80,995	70,000	28,000	6544742	18.39%	98,36,794	
Adani	Group-II	147.670		0.300	132.940	90.03%	3,87,55,468	69,731	53,630	7392641	19.08%	75,72,951	
Adani	Group-III	153.763			133.540	86.85%	4,35,23,996	64,500	91,786	6972925	16.02%	9683152	
Adani	Group-IV	153.190		0.000	128.725	84.03%	4,83,44,821	80,000	1,23,100	8952294	18.52%	12826794	
	TOTAL	580.533	0.0	0.300	502.465	86.55%	16,62,05,280	2,84,231	2,96,516	2,98,62,602	18.0%	3,99,19,691	