

**Ganga Expressway Project**  
(Daily Progress Report of C&G and Earthwork )

As on date- **23.04.2023**

Name of Concessionaire	Group No.	Clearing and Grubbing					Earthwork in MCW						Remark
		Scope (Km)	Daily Target (Km)	Work Done Today <sup>1</sup> (Km)	Work Done Cumulative (Km)	%age Progress	Scope (Cum)	Daily Target (Cum)	Work Done Today (Cum)	Cumulative Work done (Cum)	%age Progress	Approved Borrow Area Qty (Cum)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
IRB	Group-I	127.288		0.000	107.260	84.27%	3,55,80,995	85,000	73,000	7754342	21.79%	1,10,08,676	
Adani	Group-II	147.670		0.000	135.540	91.79%	3,87,55,468	90,000	91,070	9370578	24.18%	1,10,81,169	
Adani	Group-III	153.763		0.000	133.540	86.85%	4,35,23,996	1,10,000	91,173	8976215	20.62%	12129422	
Adani	Group-IV	153.190		0.000	128.725	84.03%	4,83,44,821	1,25,000	95,650	11501645	23.79%	14726646	
	<b>TOTAL</b>	<b>581.911</b>	<b>0.000</b>	<b>0.000</b>	<b>505.065</b>	<b>86.79%</b>	<b>16,62,05,280</b>	<b>4,10,000</b>	<b>3,50,893</b>	<b>3,76,02,780</b>	<b>22.62%</b>	<b>4,89,45,913</b>	