

## गंगा एक्सप्रेस-वे निर्माण की प्रगति

दिनांक-11.03.2025

Earth Work in Main Carriageway	C&G in Main Carriageway	GSB in Main Carriageway	WMM in Main Carriageway	DBM in Main Carriageway	Total Structures = 1500 Completed	Over all Progress
97%	100%	82%	80%	79%	1430	75%