

बुन्देलखण्ड एक्सप्रेस-वे निर्माण की प्रगति

दिनांक-04.07.2022

Earth Work in Main Carriageway	C&G in Main Carriageway	GSB in Main Carriageway	WMM in Main Carriageway	DBM in Main Carriageway	Total Structures= 881, Completed	Over all Progress
100%	100%	100%	99%	99%	876	98%